

Application No: A.16-09-005
Exhibit No.: _____
Witness: R. Phillips

Application of Southern California Gas Company (U 904 G) and San Diego Gas & Electric Company (U 902 G) to Recover Costs Recorded in the Pipeline Safety and Reliability Memorandum Accounts, the Safety Enhancement Expense Balancing Accounts, and the Safety Enhancement Capital Cost Balancing Accounts

Application 16-09-005
(Filed September 2, 2016)

REBUTTAL TESTIMONY OF
RICK PHILLIPS
ON BEHALF OF
SOUTHERN CALIFORNIA GAS COMPANY
AND
SAN DIEGO GAS & ELECTRIC COMPANY

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF CALIFORNIA**

October 20, 2017

TABLE OF CONTENTS

	<u>PAGE</u>
I. PURPOSE AND OVERVIEW OF TESTIMONY	1
II. SOCALGAS AND SDG&E PRUDENTLY SEQUENCE PSEP CONSTRUCTION PROJECTS TO MAINTAIN STEADY UTILIZATION OF TRAINED PERSONNEL FOR THE BENEFIT OF CUSTOMERS.	2
III. SOCALGAS AND SDG&E BALANCE COUNTERVAILING RISKS TO LOWER OVERALL PSEP COSTS.	4
IV. START-UP ISSUES ARE INHERENT IN NEW, LARGE PROGRAMS; THE REASONABLE MANAGER STANDARD IS MET.	7
A. Supply Chain Improvements	7
B. Strengthened Construction Readiness Review	10
V. SOCALGAS AND SDG&E’S PRUDENT IMPLEMENTATION APPROACH MAXIMIZES THE ADVANTAGES OF WORKING YEAR-ROUND.	11
A. Line 2001 West B Sections 10, 11, and 14.....	12
VI. SOCALGAS AND SDG&E PRUDENTLY MANAGED PROJECT COSTS; TURN AND SCGC’S DISALLOWANCE RECOMMENDATIONS BASED ON AN IMPLIED PERFECTION STANDARD ARE NOT REASONABLE.	13
A. Line 1005	13
B. Line 2003	14
C. Line 36-1032 Sections 1, 2, and 3	16
D. Line 38-539.....	17
E. Line 235 West, Line 44-654 and the Palmdale Valves Bundle.....	19
F. Line 45-120XO1	19
VII. CONCLUSION	23

1 **I. PURPOSE AND OVERVIEW OF TESTIMONY**

2 The purpose of my testimony is to respond to the October 8, 2017 Amended Direct
3 Testimony of Catherine E. Yap on behalf of The Utility Reform Network (TURN) and the
4 Southern California Generation Coalition (SCGC). Specifically, my testimony responds to
5 TURN and SCGC’s argument that certain decisions by SoCalGas and SDG&E to proceed with
6 projects were unreasonable because the projects later were delayed and required construction
7 contractor demobilization and subsequent mobilization. Additionally, I will address the proposal
8 by TURN and SCGC that all costs sought for recovery for Line 45-120X01 be disallowed on the
9 basis that SoCalGas and SDG&E should have coordinated project design efforts with two
10 adjacent projects.

11 Table 1 provides a summary of the specific proposed disallowances addressed in my
12 testimony:

13 **Table 1**
14 **TURN/SCGC Proposed Disallowances Addressed in this Chapter**

Project Number	TURN/SCGC Proposed Disallowance
Line 1005	\$270,518
Line 2001 West B Sec 1,2,3	\$298,093
Line 2003	\$100,409
Line 36-1032 Sec 1,2,3	\$33,720
Line 38-539	\$1,597,006
Palmdale Valves	\$135,486
Line 45-120X01	\$857,395
Total	\$3,157,141

15 My testimony will demonstrate how SoCalGas and SDG&E met the reasonable manager
16 standard in all relevant aspects for the Pipeline Safety and Enhancement Plan (PSEP) projects
17 presented for review in this Application. Specifically, “the reasonableness of a particular

1 management action depends on what the utility knew or should have known at the time that the
2 managerial decision was made, not how the decision holds up in light of future developments.”¹

3 To demonstrate that this standard was satisfied, I will describe how, in an undertaking as large as
4 PSEP, it is more efficient to keep the large investment in trained personnel working steadily. I
5 will also describe in general terms how every project decision involves some level of risk and it
6 is more effective from an overall programmatic cost standpoint to take these risks as opposed to
7 idling until every unknown is clarified. Further, I will discuss why it is in fact prudent to
8 schedule PSEP projects year-round and describe the steps that are taken as part of the project
9 execution process to minimize the potential for weather and system-related delays. I will
10 describe the steps undertaken by SoCalGas and SDG&E to minimize material-related issues that
11 potentially may delay construction schedules. Finally, I will address each specific disallowance
12 noted in Table 1 to demonstrate that the subject actions were reasonable.

13 In proposing the disallowances listed in Table 1, TURN and SCGC appear to suggest that
14 SoCalGas and SDG&E should be penalized for every decision that ultimately resulted in the
15 demobilization of the construction site. My testimony will explain the rationale, on both a policy
16 and project-specific basis, behind the decisions and how they demonstrate adherence to the
17 reasonable manager standard.

18 **II. SOCALGAS AND SDG&E PRUDENTLY SEQUENCE PSEP CONSTRUCTION**
19 **PROJECTS TO MAINTAIN STEADY UTILIZATION OF TRAINED**
20 **PERSONNEL FOR THE BENEFIT OF CUSTOMERS.**

21 TURN and SCGC propose disallowances on various projects² on the premise that
22 SoCalGas and SDG&E should not have initiated construction when there was any doubt that

¹ Amended Assigned Commissioner and Administrative Law Judge’s Scoping Memo and Ruling dated April 24, 2017 at 5, n. 5 (citing D.02-08-064 at 5-6, and D.88-02-036).

² The response to each project-specific proposed disallowance is discussed later in my testimony.

1 issues could potentially arise that might cause either a delay in the construction schedule or a
2 demobilization of the construction crew and resulting suspension of construction activities.

3 PSEP is an undertaking unprecedented in its size and complexity. At any given time,
4 15-30 PSEP projects are in construction, each of which present unique attributes and challenges.
5 Many different project components must come together to keep the symphony that is
6 construction progressing without having to demobilize. SoCalGas and SDG&E orchestrate and
7 maneuver these components to strategically schedule construction projects to keep company and
8 contractor workforce fully productive, thereby maximizing the cost effectiveness of the PSEP
9 workforce. Construction start dates are tentatively slated months in advance to maintain a steady
10 flow of work to the construction teams. All of the various functional groups that support
11 execution of a project are consulted prior to these dates being proposed. The expected
12 construction completion dates of projects are monitored closely so that new projects can start up
13 soon afterwards.

14 The thoughtful sequencing of projects is an important component of effective
15 management of overall PSEP costs. Gaps of time between the completion of construction on one
16 project and the start of construction on another could result in dedicated PSEP personnel tracking
17 their time to an overhead category, since there would be no project to appropriately track their
18 time to.

19 Of additional concern are the repercussions of having a gap between projects on the
20 construction contractor workforce. Specialized contractor resources, such as welding and
21 coating inspectors, that have completed the SoCalGas and SDG&E Operator Qualification
22 process and training on SoCalGas and SDG&E safety requirements and procedures can, and will,
23 leave SoCalGas and SDG&E jobs to find steadier work if there is a lull in construction activity.

1 To bring a new welding inspector on board would necessitate a total of nine days to complete the
2 above-referenced training before they are authorized to work on PSEP projects. Further,
3 inspector resources typically come from out of state so daily costs may accrue, regardless of
4 whether there is work for them or not. Welders tend to reside more locally than inspectors, and
5 they can typically obtain other work in the area. In order to mitigate the described risk of losing
6 necessary skilled and experienced contractor resources, it is reasonable to sequence construction
7 schedules to optimize the resources available to PSEP.

8 In addition to the impact of contractor resources leaving PSEP if there a lull in
9 construction work, there are efficiencies gained over time when all project team members
10 (welders, inspectors, foremen, etc.) work together over multiple projects. Having PSEP-
11 experienced welders and inspectors also increases efficiency as they are already well-versed in
12 SoCalGas and SDG&E standards. Companies vary to some extent in their requirements, work
13 methods, nomenclature, and work processes. When new personnel are added, efficiencies may
14 be reduced as new personnel take the time necessary to become familiar with company-specific
15 work methods.

16 **III. SOCALGAS AND SDG&E BALANCE COUNTERVAILING RISKS TO LOWER** 17 **OVERALL PSEP COSTS.**

18 A theme underlying TURN and SCGC's proposed disallowances appears to be that the
19 only prudent course of action is to resolve all known risks prior to initiating construction. While
20 TURN and SCGC's approach could be implemented for a single, one-off project, it would be
21 impractical and unreasonable to implement for a large undertaking like PSEP that involves
22 simultaneous execution of many projects by hundreds of trained company and contractor
23 personnel. Under these circumstances, it is most efficient to keep personnel as fully productive
24 as practicable.

1 The project execution process requires orchestral coordination to align the many items
2 needed before beginning construction: excavation permits; traffic control permits; environmental
3 permits; specialty permits (*e.g.*, Caltrans); temporary land rights for laydown yards; occasional
4 permanent easements for when the footprint of the new pipeline or valve alignment is different
5 than the existing; material deliveries (particularly specialty materials and equipment); availability
6 of the system to take an outage on the pipeline system to test or replace; and availability of local
7 operations personnel to provide standby services, to disconnect the various taps off a pipeline,
8 and to perform a tie-in.

9 Much effort is expended by the various groups and individuals responsible for obtaining
10 required items in time for when they are needed during construction (*e.g.*, permit team, land
11 team, materials and logistics team, purchasing and expediting team, shop inspection specialists,
12 outreach team, local operations personnel, etc.) In the vast majority of instances, all these
13 various components come together in time to support the construction schedule. However, in
14 their testimony, TURN and SCGC focus on the few instances where one of these items was
15 delayed and the construction team was demobilized.

16 SoCalGas and SDG&E’s execution and management teams balance competing risks
17 when authorizing a project team to mobilize for construction. It is generally more efficient to
18 initiate construction before all items (*i.e.*, materials, permits, land rights, etc.) are in hand. These
19 decisions are based on the information available at the time and the experience of management.

20 In focusing on the few times when this approach resulted in demobilization, TURN and
21 SCGC engage in an after-the-fact, hindsight review of “how the decision holds up in light of

1 future developments”³ that is explicitly antithetical to the reasonable manager standard. TURN
2 and SCGC do not discuss all the times SoCalGas and SDG&E balanced risks and initiated
3 construction that did not result in a stoppage. In the vast majority of instances, a risk does not
4 come to fruition that would cause a project to demobilize. Where such measured risks are taken
5 successfully, there is no change order to memorialize the occurrence.⁴

6 Employing a strategy to completely avoid demobilization risk such that no construction
7 project is scheduled until all known variables are resolved would reduce efficiencies and increase
8 costs, as described in Section II, which far outweighs the risk that construction crews may
9 occasionally demobilize. Any program/construction management professionals tasked with
10 implementing a program of comparable size and complexity as PSEP – i.e., with the need to
11 keep 15-30 construction teams moving from one unique project to another, within an integrated
12 energy distribution and transmission system, with minimal gaps between construction finish and
13 start, despite running into unanticipated conditions during construction that could cause a work
14 stoppage – would be challenged to perform better than PSEP. In approving SoCalGas and
15 SDG&E’s PSEP, the Commission articulated that SoCalGas and SDG&E are not expected to
16 make the optimal decision every time, stating “[t]his is not a ‘perfection’ standard: it is a
17 standard of care that demonstrates all actions were well planned, properly supervised and all
18 necessary records are retained.”⁵ The projects submitted in this Application satisfy this standard.

19 I firmly believe that any other reasonable manager dealing with the complexities and
20 uniqueness of PSEP also would have had at least as many limited instances of demobilizations as
21 PSEP.

³ Amended Assigned Commissioner and Administrative Law Judge’s Scoping Memo and Ruling dated April 24, 2017 at 5 n. 5, citing D.02-08-064 at 5 and 6, and D.88-02-036.

⁴ Moreover, it would be neither time- nor resource-efficient to memorialize all such instances.

⁵ D.14-06-007 at 36.

1 **IV. START-UP ISSUES ARE INHERENT IN NEW, LARGE PROGRAMS; THE**
2 **REASONABLE MANAGER STANDARD IS MET.**

3 SoCalGas and SDG&E continually strive to learn and make changes to minimize
4 instances of work stoppage and gaps between construction projects. As the PSEP Organization
5 evolved, SoCalGas and SDG&E incorporated learnings from experiences into the overall
6 program management. Some examples of improvements instituted include supply chain
7 improvements, permit acquisition improvements, and enhanced construction readiness reviews.

8 **A. Supply Chain Improvements**

9 TURN and SCGC propose several disallowances on the basis that project delays caused
10 by material issues evidence a lack of reasonableness. I disagree. Supply chain and other
11 production-related issues during the initial ramp-up of an effort the size and scope of PSEP are
12 not unusual. An example evidencing this endemic issue has been in the news recently: Tesla
13 missed its production goal for its new Model 3 car due to supply chain and production issues.⁶
14 SoCalGas and SDG&E, while acting diligently, also experienced supply chain issues as they
15 ramped up their supply of materials to support the construction of hundreds of projects. These
16 issues are briefly explained below, along with the steps taken to improve the responsiveness of
17 the Supply Chain system that have resulted in improved material delivery performance.

18 In 2014 and early 2015, when the projects presented in this Application were constructed,
19 the PSEP Organization encountered challenges in setting up the supply chain. Because of the
20 magnitude of the ramp-up for PSEP work, when implementation of PSEP kicked off, SoCalGas
21 and SDG&E established a separate material acceptance/delivery yard for PSEP material. The
22 volume of material required for PSEP projects created a significant strain on the supply chain,
23 both within the PSEP Organization and among the individual suppliers. Newly-hired engineers

⁶ Wall Street Journal, October 3, 2017.

1 and designers familiarized themselves with SoCalGas and SDG&E's material specifications
2 while planning PSEP projects. Once a material request was received by Supply Management,
3 newly-hired buyers familiarized themselves with these specifications to provide the correct
4 material information on purchase orders. Newly-hired manufacturing plant inspection personnel
5 familiarized themselves with SoCalGas and SDG&E's inspection process and inspection
6 documentation requirements to confirm manufacturers produced and provided material that
7 aligned with the specifications and that the documentation met company requirements. At the
8 newly-established material receiving and storage yard, newly-hired personnel familiarized
9 themselves with SoCalGas and SDG&E's policies and requirements for receiving the material so
10 that it was properly categorized, recorded into a tracking system, and safely stored in the yard. It
11 was not unexpected that it took some time for the entire procurement, material delivery, and
12 storage operations to be set up and run smoothly. All personnel worked diligently, often for
13 extended hours, when required, to support having materials delivered to the construction projects
14 when needed. Some suppliers, particularly those of specialty items such as vaults and modified
15 valves, experienced difficulty meeting delivery commitments due to the higher-than-normal
16 volume of orders.

17 Even with the above challenges, it is incontrovertible that the majority of the time,
18 materials needed on any given pipeline or valve project were delivered on time for the projects in
19 this Application. In any event, progress has been made as the PSEP has matured. For illustrative
20 purposes, improvements instituted during the 2014 and early 2015 time period include:

- 21 • Lead time expectations matrix and project review – In late 2014, SoCalGas and
22 SDG&E prepared a material expectations matrix to detail the time required to order,
23 receive, quality-check and make-ready all materials, especially long-lead time items.

1 The lead times were based on actual PSEP receiving experience and forecasted
2 Required on Site (ROS) dates. This matrix was used to screen schedules for future
3 projects to confirm ample time was built into the preconstruction phases of the
4 projects.

- 5 • Added expeditors – Expeditors were added to the Supply Management team in
6 December 2014. The role of the expeditors was to communicate with vendors daily
7 as to material delivery status versus ROS dates. These expeditors were utilized for all
8 PSEP projects headed to construction to reduce the risk that materials would not be
9 received when needed. If a project required materials that were not needed at the start
10 of construction, but would be needed to complete projects (e.g., tie-in materials), the
11 expeditors monitored the items closely.
- 12 • Added additional Material Test Report (MTR) approvers – During the initial ordering
13 of pipe and fittings, a limited number of employees were available to review and
14 approve pipe and fitting specifications. Additional employees were selected and
15 trained to approve these documents in late 2014. This facilitated placing Purchase
16 Orders faster and avoided materials being sold to others before being approved for
17 SoCalGas and SDG&E usage.
- 18 • Bulk purchases – SoCalGas and SDG&E shifted their ordering process for certain
19 common materials from project-specific purchases to bulk purchasing. Through
20 project-specific purchases, individual project teams submit their material needs to the
21 material procurement team for projects that have progressed far enough in their
22 design. Project-specific purchasing for a program that involves hundreds of projects
23 places the burden of a large amount of work on the material procurement team,

1 engineering approval team, factory inspectors, etc., to execute and/or review
2 individual teams' requests. The PSEP Organization initiated an effort to purchase
3 large amounts of common material that most projects eventually would need.
4 Common materials include pipe and fittings of various sizes, grades and wall
5 thicknesses, and valves of various sizes and ANSI classifications. This system of
6 purchasing standard materials in bulk is referred to as a "bulk buy." By
7 implementing a bulk buy process for PSEP, the PSEP Organization lessened the
8 workload imposed on the teams mentioned above, freeing up the teams to spend more
9 time expediting material purchases and delivery.

10 These and other changes reduced materials-related demobilization risk. In February
11 2015, SoCalGas and SDG&E instituted a process for tracking demobilizations on a monthly
12 basis. As a result, I can report that no material-related demobilizations have occurred since
13 January 2015.

14 SoCalGas and SDG&E diligently worked through the PSEP start-up challenges and
15 improved upon existing supply chain operations. The projects presented for review in this
16 Application were executed at least two-to-three years ago, when PSEP was a nascent program,
17 still ramping up.

18 **B. Strengthened Construction Readiness Review**

19 SoCalGas and SDG&E strengthened the management review process for approving
20 mobilization for construction. Greater rigor was placed on the review of the status of materials,
21 permits, land rights acquisition, and other issues that could present a demobilization risk. As a
22 result, the risks of each project were carefully considered before the projects were authorized to
23 begin construction.

1 Not only is it contrary to the reasonable manager standard, it is unreasonable to expect
2 that there will be no instances of work stoppages for the multitude of separate PSEP projects.
3 Overall program costs would be higher if SoCalGas and SDG&E were expected to have zero
4 work stoppages. This expectation would drive an overly risk-adverse nature that would
5 debilitate progress on projects.

6 **V. SOCALGAS AND SDG&E'S PRUDENT IMPLEMENTATION APPROACH**
7 **MAXIMIZES THE ADVANTAGES OF WORKING YEAR-ROUND.**

8 TURN and SCGC argue it was unreasonable for PSEP to start construction on two
9 projects⁷ when it was known that construction would extend into the winter months. Similar to
10 refraining from construction until all unknown variables and potential risks are mitigated,
11 restricting PSEP projects from proceeding with construction during the winter months would
12 drive up costs and delay the completion of PSEP. SoCalGas and SDG&E have always factored
13 weather and system capacity requirements into their construction schedules; while delays can
14 and do occur, the cost of not having a year-round construction calendar would result in higher
15 costs to customers than the cost of occasional weather-related demobilizations. For example, as
16 described in Section II of my testimony, PSEP company personnel are not "seasonal" in nature
17 and the objective is to keep them working steadily throughout the year. As previously discussed
18 in Section II, idling contractor personnel, in this case during the winter months, would likely
19 result in the loss of skilled and experienced PSEP contractors as those contractors would move
20 on to more steady work assignments, which in turn would result in additional costs and
21 inefficiencies to hire new contractors. It is also important to note that SoCalGas and SDG&E's
22 negotiated construction contractor rates are based on contractors working at a high load factor
23 throughout the year, amortizing their fixed costs over more billable work. Reducing work during

⁷ Line 38-539 and Line 2001 West B, Sections 10,11 and 14.

1 the winter months would result in less competitive pricing from construction contractors which,
2 in turn, would drive up costs for customers.

3 **A. Line 2001 West B Sections 10, 11, and 14**

4 TURN and SCGC propose a \$298,093 disallowance for Line 2001 West B Sections 10,
5 11, and 14 for delays caused by mobilizing the project during the winter season. However,
6 TURN and SCGC misinterpret SoCalGas and SDG&E's workpaper in stating "Gas Control
7 refused to authorize the removal of Line 2001 from service in this time frame."⁸ This quote
8 statement in Witness Yap's testimony cites to page WP-III-A127 of the workpapers submitted in
9 support of the Application. The actual wording in the workpaper is: "Due to gas transmission
10 system capacity constraints, the hydrotest was postponed and demobilized on 11/27/14."⁹ To say
11 that Gas Control had not approved PSEP to proceed with its hydrotest is an unsupported
12 extrapolation.

13 As part of the normal project planning process, SoCalGas and SDG&E work with the
14 Gas Control department to plan the dates and duration for taking a pipeline out of service. PSEP
15 had previously received the necessary authorization from Gas Control to take the necessary
16 segment of Line 2001 out of service on October 27, 2014. When weather forecasts indicated an
17 unseasonably cold weather front was approaching, Gas Control rescinded its authorization to
18 remove the line from service in order to reduce the risk of a system problem during the
19 upcoming expected cold front.

20 All projects, whenever planned to commence construction, carry a risk that circumstances
21 may require a change in plans. In this particular instance, an unanticipated early cold snap led to
22 the demobilization.

⁸ TURN/SCGC Amended Direct Testimony (Yap) at 24.

⁹ Workpapers Supporting A.16-09-005 at WP-III-A127.

1 As described earlier in my testimony, it is not prudent to plan jobs only in the Spring and
2 Fall seasons because that would result in higher overall program costs and longer duration to
3 complete critical safety work that was ordered to be commenced “as soon as practicable.”¹⁰

4 SoCalGas and SDG&E believe the demobilization of Line 2001 West was a reasonable
5 and prudent decision based on the information known and circumstances existing at the time;
6 TURN/SCGC’s proposed disallowance of \$298,093 therefore should be rejected.

7 **VI. SOCALGAS AND SDG&E PRUDENTLY MANAGED PROJECT COSTS; TURN**
8 **AND SCGC’S DISALLOWANCE RECOMMENDATIONS BASED ON AN**
9 **IMPLIED PERFECTION STANDARD ARE NOT REASONABLE.**

10 **A. Line 1005**

11 TURN and SGCG propose a \$270,518 disallowance for Line 1005 for delays resulting
12 from the unavailability of barred reducing tees that were under quarantine.¹¹ In support of this
13 recommendation, TURN and SCGC argue SoCalGas and SDG&E should not have started
14 construction on this project because certain fittings were under quarantine at the time of
15 construction mobilization.

16 Based on the information SoCalGas and SDG&E management had at the time—which is
17 the vantage point required by the reasonable manager standard—the previously-purchased
18 fittings were to have been made available for use well in advance of the date in October when
19 this fitting was required under the construction sequence. What was known at the time was that
20 the material had been in quarantine for almost four weeks, and that the material would not be
21 needed for another four-to-five weeks after construction began. The issue that caused the
22 quarantine was unusual in nature, and it took longer than expected for the engineering
23 department to release the material for use.

¹⁰ D.11-06-017 at 29 (Conclusion of Law No. 5) and 31 (Ordering Paragraph No 5).

¹¹ TURN/SCGC Amended Direct Testimony (Yap) at 8-10.

1 Moreover, TURN and SCGC erroneously assume these trees were the sole cause of the
2 demobilization, stating, “The construction contractor for Line 1005 was unable to proceed in
3 early October because of the missing barred reducing trees.”¹² The footnote referenced in the
4 testimony of Witness Yap includes project documentation setting forth three reasons for the
5 October 6 demobilization—“missing permits, materials, and Edison plans.”¹³ The permit delay
6 was identified on pages WP-III-A14-A15 of the workpapers submitted in submitted of the
7 Application and additional information was provided in responses to data requests TURN-SCGC
8 2.1.3 and TURN-SCGC 14.4. The Edison transformer relocation was identified on page WP-III-
9 A15 of the workpapers submitted in support of the Application and additional information was
10 provided in response to data request TURN-SCGC 2.5. If SoCalGas and SDG&E had not
11 encountered an unanticipated permitting delay or if the relocation of the Edison transformer
12 could have been avoided, even though the barred tree had not yet been released from quarantine, a
13 demobilization would not have occurred. In other words, the demobilization resulted from the
14 confluence of all three unanticipated delays.

15 SoCalGas and SDG&E made prudent decisions based on information available to them
16 and circumstances existing at the time decisions were required to be made, and thus TURN and
17 SCGC’s proposed disallowance of \$246,968 is unwarranted.

18 **B. Line 2003**

19 TURN and SCGC propose a disallowance of \$100,409 attributed to a project delay due to
20 a pipeline being marked incorrectly on the construction survey map.¹⁴ TURN and SCGC further
21 suggest recovery for the cost of the delay should be pursued from the engineering firm that

¹² TURN/SCGC Amended Direct Testimony (Yap) at 9.

¹³ See TURN/SCGC Amended Direct Testimony (Yap), Attachment B: *Applicants’ Response to TURN-SCGC-02—excerpts* at 11 (Request for Information No. 002).

¹⁴ TURN/SCGC Amended Direct Testimony (Yap) at 26.

1 created the map.¹⁵ This is a short-sighted recommendation that seeks, contrary to the reasonable
2 manager standard, to hold SoCalGas and SDG&E, and their contractors, to a perfection standard.
3 This is not consistent with the Commission's reasonable manager standard.

4 Thousands of surveys in the execution of PSEP have been marked correctly. A single
5 mismarked pipeline does not rise to the level of requiring a disallowance.

6 From a programmatic standpoint, shifting contractual liability to small firms to pick up
7 large construction costs could severely limit the firms that would agree to such terms. Certainly
8 such a practice would limit the number of small and Diverse Business Enterprise (DBE) firms
9 (which tend to be small anyway). In this case, a \$13,800 job for the firm could carry a \$100,409
10 liability, if SoCalGas and SDG&E were to pursue TURN and SCGC's recommendation. Under
11 such circumstances, firms would be less willing to take on such risks, which undoubtedly would
12 be reflected in contractors' rates, which would likely increase overall PSEP implementation costs
13 for customers to a far greater extent than the \$100,409 proposed to be disallowed by TURN and
14 SCGC for this project.

15 The drawing error that resulted in the demobilization is not cause for a disallowance.
16 Requiring SoCalGas and SDG&E's contractors to take on large construction-related liabilities
17 would lead to increased costs and lower participation by small firms.

18 SoCalGas and SDG&E made prudent decisions with the information and circumstances
19 known at the time, and thus recommend that the Commission reject TURN and SCGC's
20 proposed disallowance of \$100,409.

¹⁵ TURN/SCGC Amended Direct Testimony (Yap) at 26.

1 **C. Line 36-1032 Sections 1, 2, and 3**

2 TURN and SCGC propose a disallowance of \$33,720 resulting from a delay in the receipt
3 of material for the Line 36-1032 Section 1,2, and 3 project. Consistent with the previous
4 discussion regarding delays in my testimony, this disallowance is not warranted, because
5 SoCalGas and SDG&E acted prudently and reasonably based on the information available at the
6 time decisions were required to be made.

7 For this particular project, the vault manufacturer provided a date of delivery that would
8 have met the schedule and not resulted in a demobilization. At that time, SoCalGas and SDG&E
9 mobilized construction for the projects since there was no reason to believe the vault would not
10 be received in time to prevent a demobilization. In fact, SoCalGas and SDG&E had procured
11 vaults from this manufacturer many times in the past and, based on prior experience, had no
12 reason to expect late delivery. Nevertheless, the vault manufacturer did not meet the delivery
13 date, which in turn caused a remobilization after all other work on the project was completed.
14 As I explain in Section IV above, and in part due to this occurrence, SoCalGas and SDG&E
15 instituted many processes to reduce the chances of demobilizations during construction.

16 TURN and SCGC err in their calculation of \$33,720 as the cost of remobilization for the
17 vault delay. TURN and SCGC calculated the disallowance by summing the costs of item
18 numbers 1, 2, 3, 4, 5 and 8 of the contractor's change order, as referenced in Section 4.10 of
19 TURN and SCGC's testimony.¹⁶ However, only item numbers 1-4 are related to the delay.
20 These four items equate to \$11,277, including TURN and SCGC's indirect cost factor
21 percentage. Item 5 was related to restoring driveways damaged during construction and this
22 scope of work would have had to be completed regardless of the delay. Item 8 was related to the

¹⁶ TURN/SCGC Amended Direct Testimony (Yap), at 30, n. 155.

1 rental of equipment to install the vault, a cost that similarly would have been incurred regardless
2 of the delay. For these reasons and the reasons set forth in Sections II and III of my testimony
3 above, no disallowance should be assessed for this project.

4 **D. Line 38-539**

5 TURN and SCGC propose a disallowance of \$1,597,006 for Line 38-539 on the basis that
6 weather and material delays resulted in unreasonable costs.¹⁷ Of this amount, \$363,688 was due
7 to weather delays and \$1,102,019 was attributable to material delays.¹⁸

8 i. Weather Delays

9 TURN and SCGC assert that SoCalGas and SDG&E should not have started this project
10 knowing that the probability of delays due to Tule fog was high. As explained in Section III of
11 my testimony above, the benefits of scheduling projects on a year-round basis far outweigh the
12 infrequent weather delays that could necessitate a demobilization. SoCalGas and SDG&E
13 balance countervailing risks when deciding to approve the commencement of PSEP construction
14 projects. Based on information known at the time the decision was made to commence
15 construction on this project, the construction schedule for this project was reasonable.

16 In contrast, the outcome of TURN and SCGC's approach of not starting projects during
17 certain times of the year would certainly lead to higher overall program costs and a longer time
18 before PSEP projects are completed. Of the four PSEP projects that were in construction in the
19 San Joaquin Valley during the November through February timeframe, only Line 38-539 has
20 experienced a demobilization due to Tule fog.

¹⁷ TURN/SCGC Amended Direct Testimony (Yap) at 37.

¹⁸ These figures do not include the indirect charges applied by TURN and SCGC.

1 SoCalGas and SDG&E's scheduling decision were reasonable based on the information
2 known and circumstances that existed at the time. As such, TURN and SCGC's proposed
3 disallowance of \$363,688 should not be adopted.

4 ii. Material Delays

5 TURN and SCGC propose disallowances related to material issues that resulted in two
6 demobilizations. SoCalGas and SDG&E acted reasonably with the information they had at the
7 time decisions were made. At the time of the first demobilization on December 20, 2014, the
8 project team did not have the needed material onsite, but was informed the material *should* be
9 available by January 4, 2015. The project team considered the daily stand-by cost for labor and
10 equipment, amounting to approximately \$55,000 per day, with the daily stand-by charge of
11 approximately \$26,000 per day for the equipment only. During partial demobilizations,
12 equipment remains on the site and daily rental charges continue to accrue, but craft labor is idled
13 and not paid. The project team determined that the least-cost approach would be to partially
14 demobilize since they were unsure the needed materials would arrive by the anticipated January
15 4th date.

16 In late December the project and construction teams received information that led them to
17 believe that sufficient material would arrive to provide enough work for the contractor to begin
18 again. The project team then notified the contractor to have its workforce arrive for work on
19 January 6. On January 6, the material was not at the jobsite, and different estimated arrival dates
20 from the material vendors were provided for each of the materials. At this point, the project
21 team had to determine whether the material team's projected arrival dates might again be
22 delayed. The team considered all of the following: the daily costs of having labor and
23 equipment paid while on standby; the knowledge that there was not another project to shift the
24 construction contractor personnel to; and the uncertainty of when material would arrive.

1 Ultimately, the decision was made to perform a complete demobilization, because having the
2 contractor idle its workforce would result in cessation of labor charges, and enable the contractor
3 to remove its equipment, ceasing daily rental charges.

4 SoCalGas and SDG&E made prudent decisions based on the information known and
5 circumstances existing at the time, and thus TURN and SCGC's proposed disallowance of
6 \$1,102,019 for material delays should not be adopted.

7 **E. Line 235 West, Line 44-654 and the Palmdale Valves Bundle**

8 TURN and SCGC propose a disallowance of \$135,846 for the Line 44-654 and Palmdale
9 Valve bundle projects stemming from stand-by time incurred by the construction contractor due
10 to material delays. For the reasons stated in Sections III, IV and V of my testimony, SoCalGas
11 and SDG&E oppose this disallowance recommendation. It is not uncommon for programs as
12 large and complex as PSEP to have early supply chain issues during program start-up. Similarly,
13 it is not unreasonable to encounter supply chain issues (and a disallowance is particularly
14 inappropriate when, as described in Section V, steps have been taken to improve the supply
15 chain process). Considering the number of PSEP projects and the amount of material procured,
16 the few instances of material-related demobilizations are not unexpected; they are both expected
17 and reasonable.

18 SoCalGas and SDG&E made prudent decisions based on the information known and
19 circumstances existing at the time, and thus TURN and SCGC's proposed disallowance of
20 \$135,486 should not be adopted.

21 **F. Line 45-120XO1**

22 TURN and SCGC propose that the entire \$857,395 cost of the Line 45-120XO1 project
23 be disallowed because the line was subsequently abandoned as part of a later project. TURN and
24 SCGC's argument is seemingly founded on the premise that SoCalGas and SDG&E should have

1 coordinated the design of all three projects simultaneously, which theoretically may have
2 avoided the abandonment of this short (57-foot) section of pipe.

3 This faulty analysis ignores the directive of the Commission to begin PSEP work as soon
4 as practicable,¹⁹ and also glosses over the fact that one of the three pipelines was a Phase 1B
5 pipeline when the PSEP team began its work on the Phase 1A projects.

6 i. Lines 45-120XO1 and 45-120 Projects – Design Timeline

7 When SoCalGas and SDG&E started ramping up to begin the detailed design to test
8 or replace pipelines in 2012 and 2013, they took the approach of parceling out work to different
9 teams that were forming to start work in parallel on the 199 pipelines listed in the 2011 PSEP
10 filing.²⁰ Pipelines 45-120XO1 and 45-120 were part of that initial list. Line 85 South was
11 identified in the filing as a Phase 1B project.

12 Line 45-120XO1 is a small project constituting only a 57-foot replacement. This smaller
13 project was planned and constructed by the Operating District as a way to implement PSEP
14 immediately, while the PSEP Organization was being staffed and processes developed to
15 coordinate and manage the simultaneous execution of numerous individual projects. The
16 Operating District took on this project in late 2012, shortly after the Commission authorized
17 SoCalGas and SDG&E to immediately commence implementation of PSEP pending a
18 Commission decision approving the proposed PSEP.

19 Line 45-120, a 4.3-mile project, was assigned to a PSEP design team in February 2013.
20 While it was known that the two pipelines, 45-120XO1 and 45-120, would need to interconnect,
21 the norm is for one pipe to butt up against the other pipe, so it was not contemplated that a large
22 portion of Line 45-120XO1 ultimately would be removed and abandoned when Line 45-120 tied

¹⁹ D.11-06-017 at 29 (Conclusion of Law No. 5) and 31 (Ordering Paragraph No. 5).

²⁰ R.11-02-019; Workpapers Supporting A.16-09-005 at WP-IX-1.

1 into it in the future. This level of detail is not known until Stage 3 or 4 of the Seven Stage
2 Construction Process referenced in the Application. Line 45-120 did not get to Stage 3/4 until
3 November 2013, after Line 45-120XO1 had already ended construction in October 2013.

4 A key activity during the detailed design phase that is not known earlier in the design
5 process is the identification of substructures under the pavement. The location of substructures
6 must be known so that the new pipe is designed to avoid conflict and so that the tie-in location
7 has sufficient working space for a safe tie-in. After detailed design of Line 45-120, the location
8 for tying-in to the recently built Line 45-120XO1 was selected based on safety and cost
9 considerations. The selected tie-in location provided a safe amount of working space for welders
10 and other construction personnel to weld the new tie-in piping to the recently-installed crossover
11 line. While SoCalGas and SDG&E recognized that the tie-in location would cause abandonment
12 of 46 feet of the recently-installed portion of Line 45-120XO1, this location was chosen because
13 there were other substructures in the immediate vicinity that would have made it more difficult,
14 more costly, and less safe to perform the tie-in operation at the end of Line 45-120XO1. PSEP
15 has a strong safety based culture and works to enhance designs to ensure personnel safety during
16 installation and tie-in operations. The design was also selected as the best design to route a
17 branch of the new pipeline into Newhall Station.

18 It is not reasonable to expect SoCalGas and SDG&E would have anticipated the second
19 project to abandon such a large portion of the first. Nevertheless, this is what ultimately resulted
20 based on decisions made for safety, constructability, and cost reasons. If the only goal was to
21 minimize the abandonment of pipe of the first project, the second project could have achieved
22 this but simultaneously would have increased the safety risk, at a higher cost, due to slower
23 construction to work around nearby substructures and a less direct routing into Newhall Station.

1 ii. Line 85 South Project - Design Timeline

2 Line 85 South was included in the SoCalGas and SDG&E PSEP filing as a Phase 1B
3 project. SoCalGas and SDG&E did not know additional Phase 1A, Category 4 pipe associated
4 with Line 85 South would be identified as a result of a class location/high consequence area
5 review and update, at the time Line 45-120XO1 was designed and constructed. TURN and
6 SCGC mischaracterize SoCalGas and SDG&E as having knowledge that Line 85 South would
7 include PSEP footage in the proximity of Line 45-120XO1.²¹ As stated in workpapers,²² the
8 Line 85 South project was not initiated until August 2014.

9 TURN and SCGC assert that SoCalGas and SDG&E should have coordinated the designs
10 of the three projects, and if they had, they would have recognized the need to abandon part of
11 Line 45-120XO1 before it was replaced.²³ The notion of coordinating all designs before
12 beginning work on projects is precisely the reason Line 85 South was discovered to have a small
13 Phase 1A segment. In mid-2014, as a result of periodic reviews of changes to class locations and
14 high consequence areas, PSEP became aware of two new high consequence areas impacting Line
15 225. Prior to that time, Line 225 was neither a Phase 1A nor Phase 1B project. PSEP
16 Management assigned this new Line 225 project to one of its project managers and, being aware
17 that Line 85 South parallels Line 225 in the area of the two high consequence areas, PSEP
18 management assigned the Line 85 South Phase 1B project to the same project manager in the
19 event there might be synergies between the two projects. When the project manager began his
20 review, he discovered the Line 85 South Category 4 pipe in Newhall Station. Prior to this point
21 in time, PSEP Management, based on its knowledge of the system, had no reason to expect any

²¹ TURN/SCGC Amended Direct Testimony (Yap) at 38-39.

²² Workpapers supporting A. 16-09-005 at WP-III-A359.

²³ TURN/SCGC Amended Direct Testimony (Yap) at 38-39.

1 Category 4 pipe associated with Line 85 South at Newhall Station. This understanding was
2 based on PSEP Management being aware of a replacement project in the early 1990s whereby a
3 multi-mile section of Line 85 was replaced northwestward from Newhall Station. This is the
4 type of activity TURN and SCGC suggest SoCalGas and SDG&E should have performed.

5 The Line 85 project team developed a prudent design to remove the Category 4 pipe at
6 Newhall Station, which improved safety during construction and for future operations by moving
7 a valve out of the heavily-traveled roadway and into Newhall Station.

8 If the goal had been to avoid abandoning any of the recently-installed Line 45-120XO1
9 crossover, an alternative design could have been made such that no Line 45-120XO1 piping was
10 removed. This would have led to higher construction costs due to a greater amount of
11 construction work in the street and future safety risks for operations personnel and the public
12 when servicing or operating the valve.

13 iii. SoCalGas and SDG&E's Actions Were Reasonable

14 The actions taken by SoCalGas and SDG&E in the execution of this project were
15 reasonable based on the information known at the time and existing circumstances. A
16 retrospective critique does not warrant disallowances. For the reasons stated above, SoCalGas
17 and SDG&E acted prudently in the planning and execution of the Line 45-120XO1, Line 45-120
18 Section 1, and Line 85 South projects, and the costs associated with the Line 45-120XO1 project
19 should not be disallowed.

20 **VII. CONCLUSION**

21 The Commission's standard for assessing the reasonableness of the project costs
22 presented for recovery in this Application is not dependent on a achieving the optimal outcome
23 every single time, but rather examines whether the decisions made were reasonable given the
24 information available at the time. There is no doubt that there is risk involved in assessing each

1 option when designing, scheduling, and executing a project. In my rebuttal testimony, I have
2 discussed the overarching factors (*e.g.*, project sequencing, balancing countervailing risks, the
3 advantages of working year-round, etc.) that enable SoCalGas and SDG&E to maximize the
4 cost-effectiveness of safety investments for the benefit of customers. Moreover, taking into
5 consideration the totality of the optimal decisions made every day in executing PSEP, it is
6 abundantly clear that the costs submitted for recovery in the Application were incurred
7 reasonably and prudently.

8 This concludes my prepared Rebuttal Testimony.