

Company: Southern California Gas Company (U 904 G)
Proceeding: 2019 General Rate Case
Application: A.17-10-____
Exhibit: SCG-11

SOCALGAS

**DIRECT TESTIMONY OF DAVID L. BUCZKOWSKI
(ALISO CANYON TURBINE REPLACEMENT PROJECT)**

October 6, 2017

**BEFORE THE PUBLIC UTILITIES COMMISSION
OF THE STATE OF CALIFORNIA**



TABLE OF CONTENTS

I.	PURPOSE AND OVERVIEW	1
II.	BACKGROUND	1
A.	SOCALGAS APPLICATION FOR AND COMMISSION AUTHORIZATION OF THE PROJECT	1
1.	The Purpose and Need for the Aliso Canyon Turbine Replacement Project	1
2.	Procedural History	5
B.	STANDARD OF REVIEW AND OTHER STATUTORY AND COMMISSION GUIDANCE	8
1.	Preponderance of the Evidence Standard	8
2.	Reasonable Manager Standard	8
3.	Public Utilities Code Section 1005.5(b)	9
4.	Operations and Maintenance Cost Savings and Other Benefits	9
III.	MAJOR PROJECT COST ELEMENTS AND VARIANCE FROM THE ASSUMPTIONS AND PROJECTIONS IN THE 2009 APPLICATION	10
A.	CENTRAL COMPRESSOR STATION	11
1.	Preliminary Engineering	12
2.	Engineering, Procurement and Construction (EPC) Contract	13
3.	Owner’s Engineer and Other Engineering Services	14
4.	Other Compressor Station Costs	14
5.	Variance to Plan	14
B.	ENVIRONMENTAL	15
1.	Commission Oversight	16
2.	SoCalGas Compliance	17
3.	Mitigation	18
C.	EDISON SUBSTATION AND ELECTRICAL INFRASTRUCTURE	19
1.	Substation	19
2.	Site Preparation	20
3.	Plant Powerline	21
D.	BUILDINGS	21
1.	New Office Building	22
2.	Guard house Relocation	23
E.	OTHER	23
1.	Fill Sites	24
2.	Other Construction	24
F.	COMPANY LABOR	24
1.	Application/PEA Development	25
2.	CEQA/Environmental Impact Report	25
3.	Project Execution	26
G.	INDIRECTS	26
1.	SoCalGas Overheads	27
2.	Allowance for Funds Used During Construction (AFUDC)	27
3.	Property Taxes	28

IV.	PRUDENT PROJECT MANAGEMENT PROMOTES SAFETY, QUALITY OF PRODUCT AND WORKMANSHIP, AND REASONABLE PROJECT COSTS.....	28
A.	PROJECT CONTROLS.....	28
B.	QUALITY, RISK AND COMPLIANCE MANAGEMENT	29
C.	SAFETY	29
D.	PROCUREMENT OF SERVICES AND MATERIALS	30
V.	PRICE ESCALATION, AN ADDITIONAL DRIVER OF COST VARIANCE.....	31
VI.	O&M COST SAVINGS AND CAPITAL BENEFITS	32
VII.	CONCLUSION.....	34
VIII.	QUALIFICATIONS	35

LIST OF ACRONYMS

1 **SOCALGAS DIRECT TESTIMONY OF DAVID L. BUCZKOWSKI**
2 **(ALISO CANYON TURBINE REPLACEMENT PROJECT)**

3 **I. PURPOSE AND OVERVIEW**

4 The purpose of my testimony is to establish the reasonableness of \$275.5 million in
5 capital expenditures by SoCalGas to complete the Aliso Canyon Turbine Replacement Project
6 (the Project), demonstrate the present and future public convenience and necessity require
7 construction of the Project at the increased cost, and request authorization from the Commission
8 to recover in rates \$74.6 million in costs that exceed the previously-authorized cost of \$200.9
9 million for the Project.

10 In the following Section, I provide an overview of the background and procedural history
11 of the Project and Commission guidance regarding the standard of review for this Chapter. In
12 Section III, I review the major cost elements of the Project and describe variances between the
13 initial Project Cost Estimates in the initial application and actual Project costs incurred and the
14 forecast of costs to complete and place the Project into service (Estimated Cost at Completion).
15 In Section IV, I provide an overview of SoCalGas’ project management activities to achieve the
16 objective of successful execution of the Project on schedule and at reasonable cost, while
17 meeting quality and safety targets, and complying with environmental and regulatory
18 requirements. In Section V, I describe the impact that escalation had on Project costs, an
19 additional driver of the variances described in Section III. In Section VI, I evaluate the projected
20 cost savings and capital benefits of the Project, as directed by the Commission.

21 **II. BACKGROUND**

22 **A. SOCALGAS APPLICATION FOR AND COMMISSION**
23 **AUTHORIZATION OF THE PROJECT**

24 **1. The Purpose and Need for the Aliso Canyon Turbine Replacement**
25 **Project**

26 SoCalGas provides natural gas to approximately 21.6 million consumers in Southern
27 California. Four underground natural gas storage fields, of which the Aliso Canyon Storage
28 Field is the largest, play a critical role in the SoCalGas storage, transmission, and distribution
29 system, enabling SoCalGas to reliably meet the peak hourly, daily, and seasonal demands of its
30 customers at reasonable cost.

1 In September 2009, SoCalGas filed an application to amend the Certificate of Public
2 Convenience and Necessity (CPCN) for the Aliso Canyon Storage Facility in order to obtain
3 authorization to replace three obsolete natural gas turbine-driven compressors and associated
4 equipment with a new compressor station and construct additional improvements at the Storage
5 Field.¹ By approving the 2009 Application, the Commission authorized SoCalGas to meet its
6 obligations under a Commission-approved settlement agreement with organizations representing
7 SoCalGas customers by installing a new, more reliable and cleaner gas compression system at the
8 Aliso Canyon Storage Field.

9 At the time SoCalGas filed the 2009 Application, the Storage Field had 84 billion cubic
10 feet (Bcf) of working storage inventory, 1.875 billion cubic feet per day (Bcfd) of withdrawal
11 capacity, and an end-of-cycle injection capacity of 300 million cubic feet per day (MMcfd).
12 Approximately 45% of SoCalGas' total firm injection capacity was located at the Storage
13 Field.²

14 Most of the injection capacity³ at the Aliso Canyon Storage Field was provided by three
15 gas turbine compressors that are rated to provide approximately 12,000 horsepower each. These
16 units were developed in the late 1960s as a derivative of aircraft turbines . The industrial
17 version was not completely interchangeable with the aircraft versions, and less than 20 industrial
18 engines existed in the United States at the time SoCalGas filed the 2009 Application. Because
19 several parts are not interchangeable with the aircraft engines and there were so few industrial
20 turbines in existence, the original equipment manufacturer no longer produced parts for the
21 engine. The only repair facility for the original manufacturer's equipment was in Fort St. John,
22 Canada. To keep the obsolete turbines in service, SoCalGas was required to either rework or
23 custom-build them per the original manufacturer's specifications. In sum, age and degradation
24 of the machines impacted reliability and the scarcity of parts made repairs costlier and more time
25 consuming.

¹ Application (A.) 09-09-020 (2009 Application).

² As discussed further below, the injection capacity has been reduced to increase the margin of safety at the Aliso Canyon Storage Field.

³ In addition to the gas turbine compressors, Aliso Canyon has five 2,000 horsepower Ingersoll-Rand KVS reciprocating compressors providing injection capacity.

1 SoCalGas and organizations representing its customers recognized that continued use of
2 the obsolete compressors was inconsistent with Southern California’s need for a reliable and
3 efficient natural gas supply to support power generation and serve the heating, cooking, and
4 other energy needs of residential, commercial, and industrial users. To address this concern, in
5 Phase I of SoCalGas’ 2009 Biennial Cost Allocation proceeding,⁴ SoCalGas entered into a
6 settlement agreement with parties representing SoCalGas customers (residential, commercial,
7 industrial, electric generation, and wholesale). The Settlement Agreement required SoCalGas to
8 “make commercially reasonable efforts to replace the existing three obsolete LM-1500 turbines
9 used to compress up to 300 MMcf per day,” “expand overall injection capacity at Aliso Canyon
10 to the extent feasible by approximately 145 MMcfd,” and undertake this effort “as soon as
11 possible.”⁵ The Settlement Agreement was adopted by the Commission in December 2008⁶ and
12 SoCalGas filed the 2009 Application nine months later.

13 The main objectives of the Project, as identified in the 2009 Application were to:
14 (1) reduce the potential for interruptions in the ability to store gas in the Aliso Canyon Storage
15 Field, by replacing the obsolete compressor station; (2) meet the terms of the Commission-
16 approved Settlement Agreement by replacing the obsolete compressors and expanding the
17 overall injection capacity at the field by approximately 145 MMcfd in a timely manner;
18 (3) convert the compression units within the Storage Field from natural gas to electric power;
19 (4) design and construct a new electric compressor station and all necessary related
20 infrastructure to increase the injection capacity at the Storage Field by approximately 145
21 MMcfd; (5) provide improved vehicle access and security to the Storage Field to facilitate
22 project construction and operation of the new compressor station by building a new guard house
23 ; (6) relocate and replace existing office trailers in close proximity to the current compressor
24 station and Storage Field facilities; (7) preserve other onsite facilities and minimize changes to
25 Storage Field facilities, where feasible and practicable; (8) confirm successful conversion to
26 electric compression prior to decommissioning the obsolete compressors to minimize the
27 potential for gas supply service interruptions after construction of the Project; and (9) utilize
28 recent engineering and technological advances.⁷

⁴ A.08-02-001.

⁵ Decision (D.) 08-12-020, Attachment 1 (Settlement Agreement) ¶ 8.

⁶ *Id.* at 35.

⁷ A.09-09-020, Appendix A at 6.

1 When SoCalGas filed the 2009 Application for approval to recover the costs of the
2 Project, SoCalGas explained that avoiding potential interruptions in the ability to inject gas (*e.g.*,
3 due to breakdowns of equipment, such as the obsolete compressor engines) and increasing the
4 ability to rapidly inject gas (*e.g.*, through increasing the injection capacity) provide significant
5 benefits to SoCalGas’ overall gas storage system, which in turn help keep rates affordable and
6 protect customers from supply disruptions.⁸

7 This is even more true today than it was back in 2009. Today, the Commission has
8 restricted the maximum capacity of the Aliso Canyon Storage Field and determined that
9 SoCalGas “should manage the facility to target a working gas level of 23.6 Bcf and maintain a
10 level above 14.8 Bcf at all times in order to maintain safe and reliable service.”⁹ Additionally,
11 as intermittent renewable sources of electric generation play a greater and greater role in meeting
12 California’s energy needs, the hourly fluctuations in customer demand have become increasingly
13 more pronounced¹⁰—necessitating greater energy flexibility to handle ramping electric
14 generation resources. SoCalGas expects that it will be required to inject and withdraw natural
15 gas from the Aliso Canyon Storage Field more frequently and rapidly than ever before to manage
16 inventory within the Commission-ordered range of working gas and continue to safely and
17 reliably meet the energy needs of Southern California.¹¹

⁸ *Id.* at 5.

⁹ See SB 380 Concurrence Letter from Timothy Sullivan, CPUC Executive Director, to Kenneth A. Harris, Jr., State Oil & Gas Supervisor 4 (July 19, 2017), http://www.cpuc.ca.gov/uploadedFiles/CPUC_Public_Website/Content/News_Room/News_and_Updates/7-19-17_CPUC_LtrtoKenHarrisDOGGRreSB380Concurrence.pdf); see also the California Public Utilities Commission, *Aliso Canyon Working Gas Inventory, Production Capacity, Injection Capacity, and Well Availability for Reliability* 1 (July 19, 2017), http://www.cpuc.ca.gov/uploadedFiles/CPUC_Public_Website/Content/News_Room/News_and_Updates/ReportReliability.pdf (“[I]n this updated 715 report we find that the range of working gas necessary to maintain reliably is 14.8 billion cubic feet (Bcf) at the low end and 23.6 Bcf at the high end”).

¹⁰ See California Independent System Operator, *What the Duck Curve Tells Us About Managing a Green Grid* (2016), https://www.caiso.com/Documents/FlexibleResourcesHelpRenewables_FastFacts.pdf.

¹¹ Note, however, withdrawal restrictions in place at the Aliso Canyon Storage Field currently limit the ability of SoCalGas to fully realize this potential for the benefit of customers. See Letter from Timothy Sullivan, CPUC Executive Director, to SoCalGas (June 2, 2016), http://www.cpuc.ca.gov/uploadedFiles/CPUC_Public_Website/Content/News_Room/News_and_Updates/Letter%20to%20Jimmy%20Cho%20on%20Aliso%20Canyon%20withdrawals.pdf; Letter from Timothy Sullivan, CPUC Executive Director, to SoCalGas (June 16, 2017), http://www.cpuc.ca.gov/uploadedFiles/CPUC_Public_Website/Content/News_Room/61617TSltrreAlisoCanyonSummer2017Withdrawals.pdf (extending applicability of protocols to Summer 2017).

2. Procedural History

As discussed above, the Settlement Agreement between SoCalGas and organizations representing its customers approved by the Commission in D.08-12-020 required SoCalGas to make all “commercially reasonable efforts” to replace the obsolete compressors at the Aliso Canyon Storage Field and increase injection capacity at the field “as soon as possible.” To fulfill this commitment, SoCalGas prepared an aggressive project completion schedule that would enable SoCalGas to complete construction as soon as possible. This planned schedule contemplated a six-month review process by the Commission and allotted 36 months for contractor selection, engineering, procurement, and construction. Based on this schedule, SoCalGas prepared an estimate of capital costs to be presented to the Commission in nominal dollars using a base year of 2009.

The expedited Commission review process built into the Project’s planned schedule assumed the Commission would deem issuance of a Mitigated Negative Declaration appropriate under the California Environmental Quality Act (CEQA), and that because the Application for the Project implemented a prior settlement with organizations representing customers, minimal time would be required for discovery, hearings, etc.¹² Rule 2.4(b) of the Commission’s Rules of Practice and Procedures requires that any application for authority to undertake a project that is not statutorily or categorically exempt from CEQA requirements include a Proponent’s Environmental Assessment (PEA). SoCalGas retained a third-party environmental consultant to help prepare the PEA, which included information and studies required under the Commission’s rules. The PEA included a detailed analysis of the Project’s potential environmental impacts on 16 environmental resource areas, in addition to potential cumulative and growth-inducing impacts. The PEA determined there would be a less-than-significant impact in all but two environmental resource areas and further determined that in those two areas, the impacts could be mitigated to a level that is less than significant.¹³ Based on this PEA analysis and a then-recent

¹² The Settlement Agreement contained a provision that “[t]he parties hereto agree to support expeditious approval of any CPCN application filed by SoCalGas with the Commission seeking authority to construct the storage injection facilities.” D.08-12-020, Attachment 1, ¶ 8.

¹³ See Aliso Canyon Turbine Replacement Project, *Proponent’s Environmental Assessment 5-2*, (Sept. 2009), http://www.cpuc.ca.gov/Environment/info/ene/aliso_canyon/documents/aliso_canyon_pea.pdf.

1 Commission decision that approved a similar project and issued a Mitigated Negative Declaration,¹⁴
2 SoCalGas assumed the Commission could adopt a Mitigated Negative Declaration for the Project.

3 In the 2009 Application, SoCalGas asked the Commission to adopt a Mitigated Negative
4 Declaration and Notice of Determination under CEQA, and to confirm that the Commission, in
5 granting a previous CPCN and the requested amendment thereto, has preemptory authority over
6 potentially conflicting city and county zoning regulations, ordinances, codes, or requirements,
7 under a finding that the Project serves the public interest. On April 27, 2010, the assigned
8 Administrative Law Judge issued a ruling giving notice of intent to conduct a prehearing
9 conference and public participation hearings and concurrent environmental review process. The
10 ruling further indicated the Commission's Energy Division had determined that an
11 Environmental Impact Report was required for the Project, as opposed to a determination that a
12 Mitigated Negative Declaration would be sufficient to address environmental impacts of the
13 Project, to meet the Commission's lead agency requirements under CEQA. To enable sufficient
14 time for this detailed environmental impact assessment, the procedural timeline for the process of
15 reviewing and approving the Project was much lengthier than had been assumed by SoCalGas in
16 preparing its proposed schedule and cost estimates for the Project.

17 As discussed above, the Project assumed a timeline of six months for approval and 30
18 months for contractor selection, engineering, procurement and construction .¹⁵ The Project was
19 not approved until November 22, 2013, more than four years after the application was first filed
20 and eight months after SoCalGas had assumed construction of the Project would be complete for
21 purposes of preparing cost estimates for the Project.¹⁶ In its decision approving the Project, the
22 Commission granted SoCalGas' request to amend its CPCN for construction and operation of a
23 new compressor station at the Storage Field and authorized SoCalGas to replace the obsolete gas
24 turbine compressors and expand natural gas injection capacity at the Facility.¹⁷ The Decision

¹⁴ See D.09-10-035, *Decision Addressing Gill Ranch Storage, LLC's and Pacific Gas and Electric Company's Applications for Authority to Construct and Operate a Gas Storage Facility*, Ordering Paragraph (OP) 26.

¹⁵ A.09-09-020, Appendix A at 24.

¹⁶ D.13-11-023.

¹⁷ *Id.*, OP 1.

1 authorized recovery of SoCalGas' estimated total capital costs, which was \$200.9 million at the
2 time SoCalGas filed the 2009 Application.¹⁸

3 D.13-11-023 also adopted a final Environmental Impact Report and Mitigation
4 Monitoring, Compliance, and Reporting Program.¹⁹ In reaching this decision, the Commission
5 determined that Public Utilities Code Section 1001 *et seq.*, required "that before SoCalGas can
6 construct the Project, the Commission must grant a CPCN on the grounds that the present or
7 future public convenience and necessity require or will require construction of the Project."²⁰
8 The Commission further determined that Public Resources Code Section 21000 *et seq.*, required
9 the Commission, as lead agency for the Project, to "prepare an environmental impact report
10 (EIR) assessing the environmental effects of the Project for the Commission's use in considering
11 the request for a CPCN."²¹

12 The Decision acknowledged the Project schedule anticipated Commission approval of the
13 Project by 2010 and Project completion by 2012,²² and implemented a process for SoCalGas to
14 seek recovery of any reasonably incurred costs that exceed the authorized amount of \$200.9
15 million. The Commission directed SoCalGas to record in a memorandum account any costs
16 exceeding this amount to track those costs for potential future recovery in rates. If Project costs
17 exceed \$200.9 million, a review of the reasonableness of the costs of the Project and
18 consideration of increasing the authorized reasonable cost of the Project would be conducted in
19 SoCalGas' general rate case (GRC) following project completion.²³

20 The 2009 Application included cost escalation through the originally-forecasted Project
21 completion date of March 2013. Because the Project estimates in the 2009 Application did not
22 account for escalation beyond March 2013, SoCalGas filed a petition for modification of the
23 decision requesting the Commission clarify the authorized cost of \$200.9 million established in
24 D.13-11-023 was to be adjusted to reflect escalation after March of 2013. On February 26, 2015,

¹⁸ *Id.*, OP 9.

¹⁹ The Commission was required to adopt CEQA findings and a Mitigation Monitoring and Compliance Reporting Program to ensure that the mitigation measures identified in the Final EIR are implemented, consistent with CEQA Guidelines Section 15097.

²⁰ D.13-11-023 at 6-7.

²¹ *Id.* at 7.

²² *Id.* at 33, n.39 ("Capital costs are stated in nominal dollars using a base year of 2009. The Project Schedule anticipated Project approval by 2010 and Project completion by 2012.").

²³ *Id.* at 33.

1 the Commission denied SoCalGas' request for clarification, stating the decision approving the
2 Project "already provides SoCalGas a procedure for requesting increases to the cost cap."²⁴

3 **B. STANDARD OF REVIEW AND OTHER STATUTORY AND** 4 **COMMISSION GUIDANCE**

5 As discussed above, in approving the Project, the Commission established a framework
6 for SoCalGas to recover reasonably incurred costs of completing the Project, if those costs
7 exceed the amount authorized by the Commission. Project costs in excess of \$200.9 million are
8 to be reviewed for reasonableness in SoCalGas' GRC following project completion. This section
9 of my testimony summarizes the applicable standard of review and other applicable statutory and
10 Commission guidance.

11 **1. Preponderance of the Evidence Standard**

12 The standard of proof to be applied by the Commission in an after-the-fact
13 reasonableness review is preponderance of the evidence.²⁵ Preponderance of the evidence is
14 defined "in terms of probability of truth, e.g., 'such evidence as, when weighed with that
15 opposed to it, has more convincing force and the greater probability of truth.'"²⁶ Meaning,
16 SoCalGas "must present more evidence that supports the requested result than would support an
17 alternative outcome."²⁷

18 **2. Reasonable Manager Standard**

19 To assess the reasonableness of incurred costs, the Commission applies the reasonable
20 manager standard.²⁸ To meet this standard, "[t]he act of the utility should comport with what a
21 reasonable manager of sufficient education, training, experience and skills using the tools and
22 knowledge at his disposal would do when faced with a need to make a decision and act."²⁹ As
23 explained by the Commission, "reasonable and prudent acts do not require perfect foresight or
24 optimum outcomes, but may fall within a spectrum of possible acts consistent with utility needs,

²⁴ D.15-02-032 at 1.

²⁵ *Assigned Commissioner and Administrative Law Judges' Scoping Memo and Ruling*, A.14-12-016 (Apr. 1, 2015) at 5; *see also* D.14-06-007 at 13.

²⁶ D.14-06-007 at 13; D.08-12-058 (citing Witkin, *Calif. Evidence*, 4th Edition, Vol. 1, 184).

²⁷ D.14-06-007 at 13.

²⁸ *Assigned Commissioner and Administrative Law Judges' Scoping Memo and Ruling*, A.14-12-016 (Apr. 1, 2015) at 5.

²⁹ D.90-09-088 at 16.

1 ratepayer interests, and regulatory requirements.”³⁰ Under this standard, the Commission holds
2 utilities to “a standard of reasonableness based upon the facts that are known or should have
3 been known at the time.”³¹ In so doing, the Commission looks to the decision-making process
4 and information available to the manager to assess whether the course of action was within the
5 “bounds of reasonableness, even if it turns out not to have led to the best possible outcome.”³²
6 As explained by the Commission, this is to “avoid the application of hindsight in reviewing the
7 reasonableness of a utility decision.”³³

8 **3. Public Utilities Code Section 1005.5(b)**

9 After a CPCN has been issued by the Commission, Public Utilities Code section
10 1005.5(b) specifically authorizes a utility to apply to the Commission for an increase in the
11 maximum costs of the certificate. The Commission may authorize an increase in the specified
12 maximum cost if “it finds and determines that the cost has in fact increased and that the present
13 or future public convenience and necessity require construction of the project at the increased
14 cost.”³⁴

15 **4. Operations and Maintenance Cost Savings and Other Benefits**

16 In D.13-11-023, the Commission issued guidance as to the information to be provided in
17 forthcoming after-the-fact reasonableness reviews, explaining that “SoCalGas based the revenue
18 requirement associated with the Project on the estimated capitalized costs of the new electric
19 compressor station, other related facilities, and estimates for capital benefits related to the
20 replacement of the old gas compressor station.”³⁵ Consistent with section 1005.5(b), the
21 Commission ordered “a review of the reasonableness of all Project costs should be conducted in
22 SoCalGas’ GRC following project completion if Project costs exceed \$200.9 million” and
23 “SoCalGas’s efforts to maximize the O&M cost savings and capital benefits should be included
24 in this review.”³⁶ The Commission further elaborated that “[b]ecause the cost savings SoCalGas
25 asserted ratepayers will realize from the new electric compressors were an important factor in

³⁰ D.97-08-055 at 54.

³¹ D.90-09-088 (*cited in* D.11-10-002 at 11, n.2).

³² D.89-02-074, Conclusion of Law (COL) 3, at 169.

³³ D.90-09-088 at 15.

³⁴ Cal. Pub. Util. Code § 1005.5(b).

³⁵ D.13-11-023 at 44.

³⁶ *Id.*, COL 37 at 65.

1 approving the Project, [the Commission] will also review SoCalGas' efforts to maximize these
2 cost savings in this reasonableness review.”³⁷

3 Accordingly, the scope of this reasonableness review includes review of SoCalGas'
4 efforts to maximize the operations and maintenance cost savings and capital benefits of the
5 Project.

6 **III. MAJOR PROJECT COST ELEMENTS AND VARIANCE FROM THE**
7 **ASSUMPTIONS AND PROJECTIONS IN THE 2009 APPLICATION**

8 To develop the total cost of \$ 200.9 million authorized by the Commission in its decision
9 approving the 2009 Application, SoCalGas utilized multiple sources of information to identify
10 the scope and estimate the anticipated costs of the Project. The major project cost elements
11 identified in the 2009 Application are: (1) Central Compressor Station; (2) Substation and
12 Electrical Infrastructure; (3) Environmental; (4) Buildings; (5) Other; (6) Company Labor; and
13 (7) Indirects. In this section of my testimony, I discuss the underlying assumptions that went
14 into the 2009 cost estimates for the Project in each of these areas, how the actual activities and
15 costs vary from the initial estimates, and why these variances reflect prudent and reasonable
16 decision-making.

17 Table DLB-1 shows the major cost components for the Project and differences between
18 the estimated costs presented in the 2009 Application versus the actual costs incurred and the
19 forecast of costs to complete and place the Project into service (Estimated Cost at Completion or
20 EAC).³⁸

³⁷ *Id.* at 47-48.

³⁸ The Estimated Costs at Completion presented in this Application are predominately comprised of previously incurred costs and include estimated costs for remaining months until final Project completion. The final costs will be trued up when the GRC forecast is updated.

Table DLB-1
Planned versus Estimate at Completion (EAC) Cost Comparison
(In Millions)

Scope	Application (2009 \$)	EAC	Variance
Central Compressor Station	\$166.0	\$146.6	-\$19.4
Environmental	\$1.0	\$13.0	\$12.0
Substation & Electrical Infrastructure	\$10.2	\$23.9	\$13.7
Buildings	\$0.9	\$13.5	\$12.6
Other	\$0.2	\$8.4	\$8.2
Company Labor	\$0.0	\$7.2	\$7.2
Indirects	\$22.6	\$62.9	\$40.3
Total	\$200.9	\$275.5	\$74.6

A. CENTRAL COMPRESSOR STATION

The Central Compressor Station is the largest component of the overall Project and accounts for approximately 70% of the direct costs of the entire Project. The Central Compressor Station is on a 2.21-acre site and consists of a 26,500 square foot prefabricated enclosure housing three new electric-driven, variable-speed compressors, along with scrubbers, piping, coolers, and electrical equipment. The scope of work under the Central Compressor Station category includes construction of a 500-foot aboveground pipeline to connect the existing blow down header and an 18-inch pipeline to connect to an existing discharge header for moving compressed gas into the storage field. Construction activities for the Central Compressor Station include clearing and grading; construction of building and equipment foundations; ground surface preparation at access points within the equipment area; erection of steel structures to house the compressors, associated control equipment, and air cooled heat exchangers; installation of equipment and piping; and cleanup and restoration of the site.

The costs of the Central Compressor Station are summarized in Table DLB-2 below. As discussed further below, SoCalGas' efforts to optimize the scope of Central Compressor Station activities to minimize the costs of the Project reduced the overall costs of the Central Compressor Station by approximately \$19.4 million below the initial estimate of \$166.0 million in the 2009 Application.

Table DLB-2
Central Compressor Station: Planned versus Actual Cost Comparison
(In Millions)

Scope	Application (2009 \$)	EAC	Variance
Preliminary Engineering	\$1.7	\$1.7	\$0.0
EPC Contract	\$163.9	\$134.2	-\$29.7
Owner's Engineer & Other Engineering Services	\$0.0	\$6.4	\$6.4
Other Compressor Station Costs	\$0.4	\$4.3	\$3.9
Total	\$166.0	\$146.6	-\$19.4

As indicated above, SoCalGas recognized that continued use of the three existing turbines was inconsistent with Southern California's need for a reliable and efficient natural gas supply to support power generation and serve the heating, cooking, and other energy needs of residential, commercial, and industrial users. SoCalGas initially bid out a contract and retained the services of a third-party engineering firm, Washington Group International, in 2006 to complete a Pre-Engineering Study that evaluated alternatives and identified the compressor/turbine configuration to replace the three turbine-driven compressors. The study included a preliminary cost estimate to replace the gas turbine driven compressors.

In 2008, SoCalGas directed Washington Group to update the study and this updated study formed the basis for the cost estimate, along with supporting information for the compressor station provided in the 2009 Application, as required by CPUC Rule 3.1.

The Central Compressor Station designed by Washington Group included three 22,000 horsepower electric compressor motors, capable of increasing injection capacity by approximately 145 mmscf/d, to meet the terms of the Settlement Agreement approved by the Commission in Phase One of SoCalGas' 2009 Biennial Cost Allocation.³⁹

1. Preliminary Engineering

Preliminary Engineering costs are comprised of the costs for the Washington Group's initial Pre-Engineering Study that evaluated alternatives to replace the three turbine-driven compressors and the update to that study to support the estimated costs and schedule for the 2009 Application.

³⁹ D.08-12-020, Attachment 1 (Settlement Agreement) ¶ 8.

- 1 • Conformance to the terms and conditions;
- 2 • Compressor efficiency and energy usage;
- 3 • Total pricing; and
- 4 • Plan to support the Company’s DBE goals

5 **3. Owner’s Engineer and Other Engineering Services**

6 SoCalGas retained the services of a third-party engineering firm, SPEC Services, Inc., to
7 act as the “Owner’s Engineer,” to support SoCalGas’ EPC selection efforts and oversight of
8 overall engineering, procurement and construction activities. In fulfilling this role, the Owner’s
9 Engineer assisted in the review of the submittals by the EPC contractors during the bidding and
10 procurement process for the Central Compressor Station. The Owner’s Engineer provided
11 expertise and assistance to the SoCalGas project team in evaluating and negotiating contracts and
12 change orders for the entire Project.

13 The Owner’s Engineer provided principal engineers in the disciplines of Mechanical,
14 Electrical, Civil, Chemical, Instrumentation, and Controls to support SoCalGas review of
15 drawings, calculations, specifications, datasheets, and other materials produced and submitted by
16 the EPC Contractor. The Owner’s Engineer participated in design review meetings, process
17 hazard reviews, and other meetings/discussions on technical topics related to the project.

18 Additional third-party engineering firms were retained, as needed, to support other
19 engineering activities, such as geotechnical evaluations and preparing permit packages.

20 **4. Other Compressor Station Costs**

21 Costs for Central Compressor Station activities that did not fall within the EPC
22 contractor’s scope of work or Pre-Engineering and Owner’s Engineer activities were recorded as
23 Other Compressor Station Costs. These costs include costs for the services provided by Power
24 Advocate to support selection of an EPC contractor, inspection services utilized to maintain
25 quality control, quality reports, and testing services of the installed components, and other minor
26 project components that were not included in the EPC contractor’s scope, such as gas tie-ins,
27 minor electrical work, and other miscellaneous scope.

28 **5. Variance to Plan**

29 SoCalGas’ efforts to optimize the scope of Central Compressor Station activities to
30 minimize the costs of the Project reduced the direct EPC Contract costs of the Central

1 Compressor Station by approximately \$29.7 million below the initial estimate of \$163.9 million
2 in the 2009 Application.

3 Following the submittal of the 2009 Application, during the detailed design phase, the
4 Project team identified savings opportunities through optimization of the design of the Project.
5 For example, a significant cost saving was achieved by selecting mechanical variable speed
6 drives instead of electronic variable frequency drives, which reduced both the equipment capital
7 cost and Compressor Station footprint. This reduction of the footprint reduced the civil scope of
8 work.

9 Another cost saving was achieved by drilling piles for the foundations, as opposed to
10 over-excavating down to bedrock and placing engineered/compacted soil. This design change
11 reduced the amount of earthwork required to complete the Central Compressor Station and the
12 need to remove and haul away 100,000 cubic yards of soil from the Central Compressor Station
13 site and bring back 50,000 cubic yards of soil for compaction, as initially planned in the 2009
14 Application. As a result, the Project achieved a reduction in costs. In addition, this modification
15 reduced truck emissions related to hauling the soil and avoided the need to develop additional fill
16 site locations. Development of additional fill sites would have resulted in additional
17 environmental costs and fill site development costs.

18 To further reduce Project costs, SoCalGas implemented the use of a soil nail wall instead
19 of a poured-in-place cantilevered concrete wall, as contemplated in the 2009 Application based
20 on the preliminary design. This wall supports the slope above the new compressor station. The
21 soil nail wall is drilled into the existing terrain rather than having to excavate the slope and dig a
22 large foundation and footing to support a poured-in-place cantilevered concrete wall. This
23 design change resulted in a reduction from the estimated costs, reduced truck emissions, and
24 avoided costs to haul away soil from the excavation work.

25 Collectively, the overall costs of the Central Compressor Station were reduced by
26 approximately \$19.4 million below the initial estimate of \$166.0 million in the 2009 Application.

27 **B. ENVIRONMENTAL**

28 The Environmental cost category primarily includes costs incurred by the Commission
29 and SoCalGas to retain the services of consultants to comply with CEQA requirements. These
30 services include: (1) the preparation of a PEA and EIR; and (2) surveying, monitoring and
31 reporting during project execution for the compressor station site, substation site and access road,

1 office building and guard house, multiple fill sites, parking areas, temporary office sites, and
2 staging areas. In addition, Environmental costs include mitigation required to offset unmitigable
3 environmental impacts associated with coastal sage scrub habitat, oak trees, and air emissions.

4 In preparing the Environmental cost estimates for the 2009 Application, SoCalGas
5 retained the services of a third-party consultant to prepare a PEA and the PEA identified only a
6 few environmental impacts and determined those impacts could be mitigated to a less-than-
7 significant level. Following a more detailed review and assessment of the potential
8 environmental impacts of the Project, the EIR issued by the Commission identified additional
9 and more significant potential environmental impacts and mitigation of those impacts required
10 more time and cost than the environmental activities contemplated under the 2009 Application
11 estimate.

12 Environmental scope, project schedule and monitoring costs increased accordingly from
13 the original estimates, as reflected in the Environmental cost category, comprised of Commission
14 Oversight,⁴⁰ SoCalGas Compliance, and Mitigation cost categories, as reflected in Table DLB-3
15 below.

16 **Table DLB-3**
17 **Environmental: Planned versus EAC Comparison**
18 *(In Millions)*

Scope	Application (2009 \$)	EAC	Variance
Commission Oversight	\$0.2	\$2.3	\$2.1
SoCalGas Compliance	\$0.7	\$9.9	\$9.2
Mitigation	\$0.1	\$0.8	\$0.7
Total	\$1.0	\$13.0	\$12.0

19 **1. Commission Oversight**

20 The Commission's Oversight costs are expected to total about \$2.3 million upon
21 completion. These costs were incurred by the Commission and its consultant during
22 development and completion of the detailed EIR under CEQA, and for compliance oversight,

⁴⁰ See D.13-11-023, COL 32 at 64 ("The Energy Division should supervise and oversee the construction of the Project as it relates to monitoring and enforcement of the mitigation measures described in the EIR.").

1 monitoring, and reporting during project execution. Commission Rule 2.5 requires a project
2 proponent to pay a fee to recover the Commission’s actual cost of preparing an EIR or Mitigated
3 Negative Declaration. As such, in its decision approving the 2009 Application, the Commission
4 determined SoCalGas should be required to pay all associated costs for outside staff designated
5 by the Energy Division to perform on-site monitoring tasks.⁴¹ Because the estimate submitted in
6 the 2009 Application contemplated fewer environmental impacts and a smaller scope of
7 environmental mitigation activities than did the Environmental Impact Report, the costs for this
8 category are significantly higher than anticipated.

9 **2. SoCalGas Compliance**

10 SoCalGas engaged AECOM, through a competitive solicitation process, as the primary
11 environmental consultant to perform initial environmental support for the Project, including
12 development of the PEA. Following issuance of the Commission’s decision approving the
13 Project, which included a Mitigation Monitoring, Compliance, and Reporting Program that was
14 much more extensive than contemplated by the initial scope of work and estimates submitted by
15 SoCalGas in the 2009 Application, SoCalGas renegotiated and extended its contract with
16 AECOM to cover mitigation, monitoring, and reporting for the Project execution phase. In
17 renegotiating this contract extension, SoCalGas successfully maintained the original contract
18 rates, which kept costs down. AECOM provided the services of environmental compliance
19 specialists, avian biologists, and qualified storm water practitioners. Several additional
20 environmental firms with expertise in areas such as stormwater management,
21 paleontology/archaeology, oak tree restoration and assessment, and construction monitoring
22 were also engaged to comply with requirements of the Mitigation Monitoring, Compliance, and
23 Reporting Program, as well as the Commission staff and consultant’s ongoing recommendations
24 during Project execution.

25 The building permits for the Central Compressor Station, Substation, Guard house, and
26 Office Building, which were obtained after the 2009 Application was filed, required Fuel
27 Modification Plans. A Fuel Modification Plan identifies areas on a property where vegetation
28 will need to be thinned or removed to create a defensible space in the event of fire. This
29 necessitated weed clearing, oak tree relocations, and oak tree trimmings, with oversight by a

⁴¹ *Id.*, COL 34 at 65.

1 certified arborist, California Department of Fish and Wildlife Lake and Streambed Alteration
2 permit preparation, and other measures that increased costs beyond those contemplated in the
3 2009 Application. Other significant drivers of additional Environmental costs included the
4 expansion of the Natural Substation access road impact area due to Los Angeles County Fire
5 Department review and coordination, and the development and utilization of additional fill sites.

6 SoCalGas, with support from AECOM, coordinated with and reported to the
7 Commission's staff and consultant to a far greater extent than contemplated under the estimates
8 prepared for the 2009 Application. The level of effort required under the Mitigation Monitoring,
9 Compliance, and Reporting Program involved submittal of weekly construction schedules with
10 compliance summaries, deliverables such as maps and tracking spreadsheets, and monthly
11 compliance reports. Minor changes in project scope required preparation of Minor Project
12 Refinements (MPRs), each of which included an analysis of impacts not considered in the
13 Environmental Impact Report. To date, eleven MPRs have been submitted to and approved by
14 the Commission, one of which was amended three times. In total, SoCalGas Environmental
15 Consulting, Monitoring, and Compliance costs increased more than tenfold from an estimate of
16 approximately \$700 thousand to \$9.9 million.

17 **3. Mitigation**

18 The costs of Mitigation, as required by government agencies, increased significantly
19 because certain environmental resources (*e.g.* Venturan coastal sage scrub habitat and oak trees),
20 were impacted because of unanticipated construction activities, such as construction of the
21 Natural Substation access road, modification of the fuel supply for the office building, and
22 construction of various fill sites. Due to EIR requirements, impacts to Venturan coastal sage
23 scrub habitat were offset through the purchase of credits from the Santa Paula Creek Mitigation
24 Bank, while oak trees were replaced at an onsite location at a 5:1 ratio. Neither the Venturan
25 coastal sage scrub habitat nor oak tree mitigation activities were accounted for in the PEA or
26 associated environmental cost estimate. SoCalGas also purchased oxides of nitrogen (NOx)
27 emission offsets for operation of construction vehicles and equipment.⁴²

⁴² Aliso Canyon Turbine Replacement Project Final Environmental Impact Report 4-4, 4-5 (June 2013),
http://www.cpuc.ca.gov/Environment/info/ene/aliso_canyon/FEIR/Aliso_Final_EIR_Volume_I.pdf.

1 **C. EDISON SUBSTATION AND ELECTRICAL INFRASTRUCTURE**

2 The replacement of the obsolete gas turbines with electrically-driven compressors
3 required SoCalGas to contract with Southern California Edison Company for the construction
4 and operation of a new electric substation to provide electric service at the Aliso Canyon Storage
5 Field. Under this contract, Edison was responsible for the substation, and SoCalGas was
6 responsible for the site preparation and the power plant line. SoCalGas was responsible for
7 reimbursing Edison for all costs associated with design, engineering, and construction of the
8 substation.⁴³ The substation is designed, constructed, owned, and operated by Edison and
9 located on SoCalGas property.

10 This section covers the substation, site preparation, and plant powerline costs that
11 comprise the Substation and Electrical Infrastructure costs summarized in Table DLB-4 below.

12 **Table DLB-4**
13 **Substation & Electrical Infrastructure: Planned versus EAC Comparison**
14 *(In Millions)*

Scope	Application (2009 \$)	EAC	Variance
Substation	\$7.0	\$13.3	\$6.3
Site Preparation	\$0.0	\$5.2	\$5.2
Plant Powerline	\$3.2	\$5.3	\$2.1
Total	\$10.2	\$23.9	\$13.7

15 **1. Substation**

16 SoCalGas contracted with Edison in 2007 for a Method of Service Study (MoS) to power
17 the new electric-driven compressors. The requirements for a new substation and the estimated
18 cost were initially presented by Edison in 2008. An update provided by Edison in 2009 was used
19 for the substation cost estimate in the 2009 Application. SoCalGas and Edison continued to
20 evaluate multiple alternatives of the substation after the application was filed—with estimated
21 costs ranging from \$10.5 to \$24.5 million—to meet the design requirements for the Central
22 Compressor Station. Edison and SoCalGas ultimately agreed on a design approach and Edison
23 updated its cost estimate to \$12.2 million in 2014, based on the final design.

⁴³ Southern California Edison, Rule 2, Section H - Added Facilities, at 9.

1 **1. New Office Building**

2 Flat space is extremely limited at the Aliso Canyon Storage Field due to steep
3 mountainous terrain. The original Project design provided for flattening and paving the plateau
4 to the west of the existing compressor plant and placement of new office trailers. As the Project
5 progressed and further evaluation occurred, SoCalGas determined construction of a permanent
6 office solution was a more prudent alternative for several reasons.

7 First, as a result of changes in applicable building code requirements,⁴⁷ SoCalGas
8 determined that conditions were likely to be imposed by permitting agencies to facilitate fire
9 department access, installation of fire hydrants and sprinklers, and adherence to more stringent
10 fire resistance ratings. Access at the small existing site was limited, and increasing defensible
11 space around trailers would have been difficult. Because the location has only one exit road,
12 SoCalGas determined it was prudent to construct buildings that enhance fire safety.

13 Second, SoCalGas determined it was prudent to establish a design wind speed for the
14 office installation of 100 mph to account for high wind gust potential and enhance the safety of
15 SoCalGas employees and visitors at the facility. The area is classified by the Structural
16 Engineers Association of Southern California as one of the few High Wind Velocity Areas
17 (potentially greater than 85 miles-per-hour) in Los Angeles due to the typical wind direction
18 during Santa Ana wind conditions. Wind speeds are increased further due to the mountainous
19 terrain typical at the Field.

20 Third, the physical size and orientation of the site to existing facilities, such as roads and
21 pipe racks, supported construction of permanent steel buildings, rather than the use of modular
22 buildings, to shelter Project personnel. Steel buildings provide the flexibility needed for a site of
23 such small size, provide appropriate fire protection, provide needed wind stability, simplifying
24 the permitting process and providing a lower installed cost than masonry or tilt-up type
25 construction.

26 Finally, a second floor was added to the office buildings because increasing the footprint
27 was not feasible without moving the location to a new site, which would have required additional
28 extensive engineering, environmental assessment, and site preparation activities.

⁴⁷ 2014 Los Angeles County Building Code – Chapter 6.

1 The major cost increase of about \$11.6 million in the Buildings category is attributable to
2 this decision to replace the existing office trailers with a steel building instead of using office
3 trailers, as initially contemplated in the cost estimate for the 2009 Application.

4 **2. Guard house Relocation**

5 The Project scope of work approved by the Commission included construction of a new
6 guard house and access gate 200 feet north of the existing guard house. The entry road into
7 Aliso Canyon was widened twelve feet for approximately 200 feet leading up to the new guard
8 house. Relocation of the guard house enhanced the security of the Storage Field and alleviated
9 potential congestion at the facility entrance due to the construction activities (materials delivery,
10 equipment delivery, construction workforce, etc.)

11 The guard house cost increase of \$1.5 million was primarily driven by changes in
12 building code requirements that occurred between the time the 2009 Application was submitted
13 and when the Project was ultimately approved in 2013, and the installation of a new security
14 system. In addition, during construction, subsurface conditions differed from the conditions
15 identified in the geotechnical study that formed the basis for cost estimates in the 2009
16 Application. Underground utilities and a sewer line providing service to the Aliso Canyon
17 Storage Field run under the entry road and were initially expected to remain in place. Under the
18 approved permit, however, these facilities were required by the County inspector to be relocated,
19 which increased construction costs.

20 **E. OTHER**

21 The Other cost category is comprised of Fill Site and Other Construction activities
22 associated with fill sites, temporary office trailers, project controls support, and increased site
23 security enhancements verify. The drivers of these cost increases are, in part, due to the need to
24 develop new fill sites, miscellaneous construction activities and augmentation of SoCalGas
25 project management staff to enhance project management and controls.

26 Table DLB-6 below summarizes the estimated versus estimate of costs at completion
27 reflected in the Other cost category.

Table DLB-6
Fill Sites & Other: Planned versus EAC Comparison
(In Millions)

Scope	Application (2009 \$)	EAC	Variance
Fill Sites	\$0.2	\$5.4	\$5.2
Other Construction	\$0.0	\$3.0	\$3.0
Total	\$0.2	\$8.4	\$8.2

1. Fill Sites

The cost estimate prepared for the 2009 Application assumed a fill site already developed and located at the Aliso Canyon Storage Field would be available for use by the Project and this fill site could accommodate more than 100,000 cubic yards of capacity for exported soil from the Project with minimal additional cost. Between 2009 and when the Project was approved in 2013, however, the fill site contemplated in the 2009 estimate was utilized to complete other work at the Storage Field and therefore, was no longer available for use by the Project. As a result, four new fill sites needed to be developed for the Project. The cost to develop the new fill sites was significant due to requirements under the Environmental Impact Report. The fill sites required installation of a v-ditch,⁴⁸ corrugated metal drains, slope stabilization, and native plant restoration. Although the unanticipated fill site costs were significant, through SoCalGas efforts, the amount of soil exported to fill sites was significantly reduced, which avoided even greater costs.

2. Other Construction

Other Construction costs include installation of temporary workspaces for Aliso staff while construction was ongoing, project controls support, and other miscellaneous costs.

F. COMPANY LABOR

SoCalGas engaged a team of qualified and experienced employees to provide internal support and oversight of the Project. The Project team included technical and management personnel at the construction site including a project manager, engineering manager, construction manager, environmental compliance manager, and safety advisor as well as support from the

⁴⁸ A v-ditch is a vee-shaped concrete ditch/open drainage-way used to drain excess surface water or stormwater runoff from roads, fields, and in this case, the fill areas.

1 home office working on the design, procurement for services and material, contract management,
2 project controls, and closeout activities.

3 SoCalGas initially anticipated that a small core team of company employees would
4 provide management and oversight over third-party contractors tasked with executing project
5 activities. In the development of the actual project execution plan, the Project team subsequently
6 determined that it would be more prudent to use company employees to perform project
7 management activities initially anticipated to be assigned to third-party contractors, such as
8 construction management and project controls. These circumstances, along with the overall
9 increased project duration as compared to the basis of the 2009 Application, contributed to
10 higher company labor costs than initially estimated.

11 Table DLB-7 below provides planned versus actual cost comparison and identifies the
12 amount of Company labor spent during the CPCN Application/PEA, CEQA, and execution
13 phases of the project.

14 **Table DLB-7**
15 **Company Labor by Phase: Planned versus EAC Comparison**
16 *(In Millions)*

Scope	Application (2009 \$)	EAC	Variance
Application/PEA Development	\$0.0	\$0.2	\$0.2
CEQA/EIR	\$0.0	\$1.2	\$1.2
Project Execution	\$0.0	\$5.8	\$5.8
Total	\$0.0	\$7.2	\$7.2

17 **1. Application/PEA Development**

18 The Project team was responsible for the planning and development of the 2009
19 Application and PEA, including the development of estimated costs, schedules, and preliminary
20 engineering required to support the application. The Project team was also responsible for
21 selection of the environmental contractor.

22 **2. CEQA/Environmental Impact Report**

23 Once the Commission determined an EIR was required for the Project, the Project Team
24 supported the Commission's assessment of the potential environmental impacts of the Project
25 and development of the EIR.

1 During the four years between SoCalGas' filing of the 2009 Application and the
2 Commission's issuance of its decision, SoCalGas personnel refined the Project Execution and
3 Governance Plan, established processes and procedures to support prudent execution of the
4 Project, and worked to refine the Project scope to reduce Project costs for customers.

5 The Project team also developed and issued Requests for Proposal for the EPC contractor
6 and initiated detail negotiations to expedite the procurement process, which can take up to one
7 year or more for a competitive solicitation of this size, so that SoCalGas could promptly enter
8 into the EPC contract upon receipt of Commission authorization to proceed.

9 **3. Project Execution**

10 The Project team was responsible for detailed planning, the establishment of project
11 objectives, schedules, and budgets, and the application of proper monitoring and controls
12 techniques to guide project execution, and field operations and construction activities associated
13 with the Central Compressor Station, Substation, Plant Power Line, Buildings and Guard House
14 Relocation, and fill sites. In addition, the Project Team coordinated construction activities with
15 the daily operations of the storage field. The Project team was responsible for ensuring
16 construction work was executed in accordance with agreed upon contract terms, scope, schedule,
17 and specifications while maintaining compliance with Company and project safety plans.

18 In addition to the Project team, other Company labor during the execution phase includes
19 Storage Operations personnel who participated in the design process and attended meetings
20 related to design of the various components of the Project and two process hazard analyses for
21 the compressor station. Most Aliso Canyon operations, maintenance, and management
22 employees attended three weeks of classroom training on the operation and maintenance of the
23 new compressor station. Operations employees supported project construction by issuing daily
24 hot-work permits for project work sites and performing stand-by duty when construction
25 occurred near existing gas infrastructure.

26 **G. INDIRECTS**

27 The Indirects cost category includes SoCalGas overheads, Allowance for Funds Used
28 During Construction (AFUDC), and Property Taxes. The Indirects costs estimated in the 2009
29 Application were based on the Project scope, schedule and duration proposed at the time. As
30 explained earlier in this testimony, the schedule and duration of the Project changed

1 significantly. The same changed conditions that drove increases in the direct cost categories
2 discussed above, drove increases in the Indirects cost category as well.

3 Table DLB-8 below summarizes planned versus the estimate of costs at completion in the
4 Indirects cost category.

5 **Table DLB-8**
6 **Indirects: Planned Versus EAC Comparison**
7 *(In Millions)*

Scope	Application (2009 \$)	EAC	Variance
SoCalGas Overheads	\$0.9	\$11.2	\$10.3
AFUDC	\$21.7	\$45.9	\$24.3
Property Taxes	\$0.0	\$5.7	\$5.7
Total	\$22.6	\$62.9	\$40.3

8 **1. SoCalGas Overheads**

9 The total Project costs include overhead allocations based on direct capital costs,
10 consistent with their classification as Company Labor, Contract Labor, or Purchased Services
11 and Materials. Overhead allocations are those activities and services that are associated with
12 direct costs and benefits, such as payroll taxes and pension and benefits, or costs that cannot be
13 economically direct-charged, such as Administrative and General overheads. The overhead
14 allocations adhere to the methodology established by the Federal Energy Regulatory
15 Commission and were derived using the same methodology approved in SoCalGas' most recent
16 GRC Application. Increases in overhead costs are due to the increases in direct capital costs
17 described above.

18 **2. Allowance for Funds Used During Construction (AFUDC)**

19 The total project costs authorized by the Commission include an estimate of AFUDC and
20 were based on the estimated direct capital cost, estimated overhead costs and proposed project
21 schedule. Direct capital costs were \$34.3 million higher than projected in the 2009 application,
22 as discussed above, and overhead costs increased by \$10.3 million. As previously discussed, the
23 regulatory approval process was about 30 months longer than anticipated under the initial Project
24 estimate. The higher direct capital costs and extended project schedule resulted in an increase to
25 AFUDC.

1 **B. QUALITY, RISK AND COMPLIANCE MANAGEMENT**

2 Quality Management for the Project focused on implementation oversight and review of
3 project components with the goals of: (1) conducting quality reviews and/or audits, (2) reporting
4 on corrective actions and closure, and (3) continuous improvement through quality review
5 metrics, feedback and/or lessons learned. This function was managed by the Project
6 Construction Manager, with assistance from the Quality Risk and Compliance group, other
7 Company personnel, qualified independent consultants, outside inspection agencies, and testing
8 laboratories, as required.

9 Risk Management identified and managed potential risks to allow for the early
10 preparation of mitigation or avoidance responses to minimize impacts on Project costs and
11 schedules. Although the Project Manager had overall responsibility for managing project risks,
12 each identified risk was assigned a risk owner responsible for managing that risk and mitigation
13 plan. A Project Risk Register was developed and maintained throughout the duration of the
14 Project.

15 Document Control facilitated the process of gathering, organizing, reviewing, storing,
16 and sharing documents, making it easier to collaborate, retrieve, and share information across the
17 Project team. Project Document Control also addressed version control, document review and
18 approvals, document quality reviews, and generation of a compliance record for the life of each
19 asset. The Project Engineer and a Document Control Specialist were assigned these
20 responsibilities.

21 Environmental stewardship and compliance with federal, state, and local regulatory
22 requirements and ordinances are of key importance to SoCalGas and the Project team.
23 Environmental Compliance incorporated and considered best practices, mitigation measures, and
24 permit conditions. The Environmental Compliance Manager provided environmental oversight
25 and guidance for the project. Environmental reviews, permitting, agency consultations, training
26 of onsite personnel, and any regulatory updates or interpretations were coordinated through the
27 Environmental Compliance Manager.

28 **C. SAFETY**

29 SoCalGas’ commitment to safe implementation of the Project and the effectiveness of
30 Project team’s management of the execution of the Project is reflected in the safety statistics for
31 the Project. Since the inception of construction, over 1,800 SoCalGas and contractor personnel

1 have worked over 600,000 hours and completed 1,130 days without a single OSHA-recordable
2 incident. Indeed, the Project completed construction with zero OSHA-recordable incidents, as
3 reflected in Table DLB-9 below.

4 **Table DLB-9**
5 **Project Safety Record**

Incident Type	2014	2015	2016	2017	Total
Controllable Motor Vehicle Incident (CMVI)	0	0	0	0	0
OSHA - Lost Time Injury	0	0	0	0	0
OSHA - Fatalities	0	0	0	0	0
OSHA - Illnesses	0	0	0	0	0

6 **D. PROCUREMENT OF SERVICES AND MATERIALS**

7 Procurement of services and materials is the largest component of Project expenditures—
8 approximately 77% of the Project’s direct costs are for purchased services and materials. As
9 such, an important aspect of prudent Project execution is the evaluation, selection, and retention
10 of qualified suppliers and contractors at reasonable rates. An overall objective of the Project
11 execution team was to utilize competition to obtain materials and services at market-based rates.
12 This is reflected in the fact that over 85% of the Project’s direct costs for purchased services and
13 materials were competitively bid.⁵⁰ Supply management techniques and practices utilized by the
14 Project team to acquire materials and services at market rates include implementation of
15 available procurement processes and cost control measures for the preparation, solicitation,
16 evaluation, award, and administration of qualified and best value contractors, subcontractors, and
17 suppliers.

18 There are circumstances when it is not possible or prudent to acquire goods or services
19 through a competitive solicitation process. For example, a competitive solicitation may not be
20 feasible or practicable when: (1) there are a limited number of vendors that can perform the

⁵⁰ This figure excludes costs associated with the Commission, the Commission’s environmental consultants, mitigation fees, Edison substation costs, and other miscellaneous permitting/agency fees.

1 desired work; (2) the service or materials are required under an expedited timeline that does not
2 permit a lengthy bidding process; or (3) a vendor with knowledge or experience with a project is
3 preferred to maintain continuity or maximize efficiencies. In such instances, single source
4 procurement options may be reasonable to realize efficiencies, reduce administrative costs, and
5 promote the safe and efficient completion of the Project. For example, SoCalGas expanded the
6 scope of an existing competitively solicited contract with AECOM to include additional
7 environmental assessment and mitigation measure compliance support. SoCalGas successfully
8 renegotiated to have the rates remain unchanged from the prior negotiated terms and this
9 extension of an existing contract allowed for continuity and avoided loss of institutional
10 knowledge and potential increased costs by changing contractors “mid-project.”

11 The procurement process for competitively bidding contracts involves soliciting bids
12 from potential contractors and suppliers based on the scope, specifications, and terms and
13 conditions of the proposed contract. While pricing is a major factor used in the selection
14 process, other factors such as safety, supplier performance, experience, key personnel, life-cycle
15 cost analyses, DBE participation,⁵¹ and history, among others, are also considered.

16 **V. PRICE ESCALATION, AN ADDITIONAL DRIVER OF COST VARIANCE**

17 Despite prudent and reasonable efforts to avoid and reduce costs, external factors can
18 impact project scope, cost, and schedule. Thus, early project estimates based on conceptual or
19 preliminary project planning and engineering design may not reflect the reasonable costs
20 ultimately incurred to complete the work. Escalation is an additional external factor, not already
21 discussed above, that impacted the schedule and cost of the Project.

22 For large capital projects with multi-year development and execution horizons, baseline
23 cost estimates are adjusted by forecasted escalation factors obtained from relevant industry and
24 economic data resources. Escalation factors are used to adjust labor, equipment, materials, and
25 service costs to reflect anticipated increases over static base year estimates.

26 In the 2009 Application, SoCalGas requested a total of \$200.9 million, including direct
27 and indirect costs, to complete the Project. SoCalGas’ estimate used Base Year 2009 nominal
28 dollars, with forecasted escalation factors applied to the months following the Base Year to
29 complete the Project, per the assumed Project schedule. Escalation costs were calculated using

⁵¹ The Project had a DBE participation target commitment of 33% and achieved DBE participation rate of 35% of the total procurement cost for the Project by utilizing 161 DBE companies.

1 the IHS Global Insight *JUG@PCF, Total Gas Plant – Pacific Region*, consistent with SoCalGas’
2 methodology, as detailed in Cost Escalation testimony of Scott Wilder (Exhibit SCG-40).

3 To assess the impact of cost escalation resulting from the delayed start of construction,
4 SoCalGas adjusted the forecasted 2009 Application to the actual Project approval date and
5 replaced the forecasted escalation factors with the actual escalation rates. This analysis indicates
6 that the 2009 Application estimate of \$200.9 million would compare to approximately \$232
7 million today. This indicates that a significant portion of the cost variances described above are
8 attributable to cost escalation.

9 VI. O&M COST SAVINGS AND CAPITAL BENEFITS

10 As discussed by the Commission in its decision approving the Project, the revenue
11 requirement includes cost savings associated with eliminating capitalized maintenance cost
12 savings related to the obsolete gas compressors, and reflects O&M costs and benefits associated
13 with increased charges from third-parties, reduction in internal labor costs, and other associated
14 fees, including new savings to ratepayers of \$443 thousand per year.⁵²

15 Table DLB-10 below summarizes the O&M benefits with updated amounts utilizing
16 four-year averages and Table DLB-11 below summarizes the O&M air emissions benefits using
17 updated estimated costs/savings projected in 2019.

18 **Table DLB-10**
19 **O&M Cost Savings: Projected Cost Savings**
20 *(In Millions)*

Scope	Application (2009 \$)	Estimated Savings	Variance
Third-Party O&M	\$0.4	\$0.3	\$0.1
Direct Labor O&M	\$0.2	\$0.2	\$0.1
Air Emission Fees	\$0.1	\$0.2	\$0.1
O&M Savings Subtotal	\$0.7	\$0.7	\$0.0
SoCalGas AFA Cost Increase	\$0.3	\$0.3	\$0.1
Total Net O&M Savings	\$0.4	\$0.3	\$0.1

21 The historic direct third-party operations and maintenance expenses incurred to maintain
22 the original turbines are expected to decline from approximately \$317,000 per year, based on the

⁵² See D.13-11-023 at 44.

1 average third-party direct operations and maintenance expenses incurred from 2011 through
2 2014.

3 The decommissioning of the obsolete gas turbines, SoCalGas anticipates a reduction in
4 Storage⁵³ direct labor expenses of approximately \$155,100 per year. This reduction is primarily
5 driven by the ability to reassign of two Full Time Equivalent resources required to maintain and
6 keep the existing gas turbines in compliance with air quality regulations.

7 Another area of cost savings is the elimination of approximately \$209,000 in annual air
8 emission fees paid to the South Coast Air Quality Management District to allow continued
9 operation of the original turbines.

10 The annual capitalized maintenance costs savings is \$1.8 million per year based on the
11 average annual capital expenditures from 2011 to 2014 and is significantly greater than the cost
12 saving estimates in the application for maintaining the old gas compressors of approximately
13 \$500,000 per year.

14 **Table DLB-11**
15 **Air Emissions Cost Savings: Projected Cost Savings**
16 *(In Millions)*

Air Emissions Savings	Application (2009 \$)	Projected Savings	Variance
Reclaim NOx RTC	\$0.7	\$0.7	\$0.0
GHG	\$0.0	\$0.9	\$0.9
Air Emissions Total Savings	\$0.7	\$1.5	\$0.9

17 The Project will reduce SoCalGas' demand for Regional Clean Air Incentives Market
18 Trading Credits (RTCs) to offset the emission of NOx . SoCalGas estimates that the projected
19 increase in miscellaneous revenue⁵⁴ from the sales of RTC is \$656,000 in 2019 based on a price
20 per NOx ton of \$5,897.⁵⁵ The market value of the RTCs in the future will be determined based

⁵³ For further discussion, please refer to the Underground Storage testimony of Neil Navin (Exhibit SCG-10).

⁵⁴ For further discussion, please refer to the Miscellaneous Revenues testimony of Annette Steffen (Exhibit SCG-41).

⁵⁵ Based on most recent RTC sale prices published by the South Coast Air Quality Management District (April 2017) for Single-Year Basis RTCs of \$5,897 per ton of NOx (three-month rolling average price). available at <http://www.aqmd.gov/docs/default-source/reclaim/nox-rolling-average-reports/nox-and-sox-rtcs-rolling-avg-price-cy-2016-17---april-2017.pdf?sfvrsn=6>.

1 on the average price per ton of RTCs that SoCalGas has either bought or sold in the marketplace
2 during the year.

3 The Project also results in a large reduction of Greenhouse Gas (GHG) emissions and
4 resulting expense, which was not contemplated when the 2009 Application was filed. GHG
5 emissions are reported for combustion, vented, and fugitive sources, but only combustion and
6 vented emissions are subject to State Cap and Trade regulations that became effective January
7 2012. The projected savings from purchasing less GHG allowances due to lower emissions is
8 about \$861,000 per year. Customers will receive a reduction in GHG Emissions expense that is
9 charged to customers at the weighted average cost of allowance instruments held in inventory
10 and is balanced in the GHG Balancing Account (GHGBA).

11 The realization of these cost savings estimates is predicated on the successful
12 commissioning of the Project's electric-drive compressors and the concomitant decommissioning
13 of the obsolete turbine-driven compressors. SoCalGas anticipates a full-season trial period
14 during which time both the existing compressors and the new compressors will be utilized to
15 proof-test the new installation. That period is expected to end early in 2019, at which time the
16 obsolete compressors will be retired and decommissioned.

17 The Added Facilities charges increased due to additional electrical infrastructure
18 requirements, as discussed in the Edison Substation and Electrical Infrastructure section above.⁵⁶

19 **VII. CONCLUSION**

20 My testimony demonstrates the reasonableness of \$275.5 million in capital expenditures
21 by SoCalGas to complete the Aliso Canyon Turbine Replacement Project, confirms the present
22 and future public convenience and necessity require construction of the Project at the increased
23 cost, and supports SoCalGas' request for authorization to recover in rates \$74.6 million in costs
24 that exceed the previously-authorized cost of \$200.9 million for the Project.

⁵⁶ The 2009 Application estimated approximately \$266,000 per year for the added facilities charges and the Project results in an annual cost of approximately \$347,000—based on a January 1, 2017 to February 1, 2017 invoice for \$28,892.

1 **VIII. QUALIFICATIONS**

2 My name is David L. Buczkowski. As of October 7, 2017, I am Vice President of Gas
3 Engineering & System Integrity for SoCalGas and San Diego Gas & Electric Company. My
4 business address is 555 West Fifth Street, Los Angeles, California 90013-1011. In my role, I am
5 responsible for leading the Gas Engineering organization that is responsible for engineering
6 policies, procedures, and oversight; the System Integrity organization that is responsible for
7 system integrity policies and programs; and, the Major Projects organization that is responsible
8 for the development, project management and construction of large, complex gas infrastructure
9 projects for both SoCalGas and SDG&E.

10 I first joined SoCalGas as the Director of Major Projects in May of 2011. I was promoted
11 to Senior Director of Major Projects in 2014, and then promoted to Vice President of Gas
12 Engineering and Major Projects in June of 2016. In these positions, my responsibilities included
13 overseeing the project management and project execution of major capital and expense gas
14 infrastructure projects for SoCalGas and SDG&E. The scope of my responsibilities increased
15 through my promotion from Director to Vice President.

16 Prior to joining SoCalGas, I served as a project director on several multi-billion dollar
17 mega-projects. Throughout my career my roles have included project management, engineering
18 management, start-up, and O&M engineering for projects in refineries, oil and gas processing
19 facilities, biofuels, and petrochemical plants. Project scopes included conceptual engineering,
20 basic engineering, front-end engineering, program management, and detailed engineering and
21 design, procurement and construction efforts. From 2001 to 2011, I worked for Fluor in various
22 project management positions of increasing responsibility, ultimately serving in the role of
23 Project Director. In that role, I had overall responsibility for project cost, schedule, and
24 execution, including engineering/design, procurement, contracts, and construction of large
25 capital energy infrastructure projects.

26 From 1997 to 2001, I was employed by Parsons Corporation, first as a Project Engineer,
27 then in various project management positions of increasing responsibility. From 1990 to 1995, I
28 was employed by Shell Oil Company, first as an Operations Support Engineer and subsequently
29 in various roles of increasing responsibility, including project management of major refinery
30 projects and ultimately ascended to the position of Start-Up Engineer for the Shell Refinery
31 Expansion and Clean Fuels megaproject.

1 I graduated from the University of Illinois in 1989 with a Bachelor of Science degree in
2 Mechanical Engineering. I have over 27 years of domestic and international experience in
3 various energy industries. I have previously testified before the California Public Utilities
4 Commission.

5 This concludes my prepared direct testimony.

LIST OF ACRONYMS

EAC	Estimated Cost at Completion
CPCN	Certificate of Public Convenience and Necessity
Bcfd	Billion cubic feet per day
MMcfd	Million cubic feet per day
Bcf	Billion cubic feet
MMcf	Million cubic feet
CEQA	California Environmental Quality Act
PEA	Proponent's Environmental Assessment
EIR	Environmental Impact Report
GRC	General Rate Case
O&M	Operations and Maintenance
CPUC	California Public Utilities Commission
mmscf/d	Million standard cubic feet per day
EPC	Engineering, Procurement and Construction
DBE	Diverse Business Enterprise
MPRs	Minor Project Refinements
NOx	Oxides of Nitrogen
MoS	Method of Service Study
kV	Kilovolt
Mph	Miles-per-hour
AFUDC	Allowance for Funds Used During Construction
OSHA	Occupational Safety and Health Administration
CMVI	Controllable Motor Vehicle Incident
AFA	Added Facilities Agreement
RTCs	Regional Clean Air Incentives Market Trading Credits
GHG	Greenhouse Gas
GHGBA	Greenhouse Gas Balancing Account