

4007 - 4029, 4048 - 4080, 4093 - 4103, 4113 - 4117, 4136 - 4138, 4155 - 4157, 4175 - 4179,  
4191 - 4197, 4210 - 4275, 4298 - 4434

## PRESSURE TEST LOG

NO TAPS

G.M. No. 148721

Sheet No. \_\_\_\_ of \_\_\_\_

PROJECT DESCRIPTION

Gas test from Valve #4 to Morro Bay  
Kettleman to Morro Bay Line

DATE	TIME	SUCTION PRESSURE	DISCHARGE PRESSURE	LOCATION	REMARKS
8-11-62	1:02 PM	982	987	Valve #4	Moved to Valve #4 and set up. Started pumping operating 2600 RPM normal
	1:30	978	985	Valve #4	
	2:00	970	992	✓	✓
	2:30	970	997	✓	✓
	3:00	969	1003	✓	✓
	3:30	963	1010	✓	✓
	4:00	961	1014	✓	✓
	4:30	960	1020	✓	✓
	5:00	955	1025	✓	✓
	5:30	955	1030	✓	✓
	6:00	950	1035	✓	✓
	6:30	947	1042	✓	✓
	7:00	945	1048	✓	✓
	7:30	940	1053	✓	✓
	7:43	938	1055	✓	Shut down comp
	7:45	938	1056	✓	Close Suct & disc Valves.
	8:15	938	1055	✓	
	8:45	938	1055	✓	
	9:15	938	1055	✓	
	9:45	938	1055		

R 306

MAOP05271076.jpg