

Hydrostatic Test Line 306 M.P. 55.83 to 57.09  
GM 178216

Minimum test requirements: 1260 psig 8 hour period

Time (hr.)	Psig	Time (hr.)	Psig
1720	1407	2120	1416
1735	1408	2135	1406
1750	1408.5	2150	1395
1805	1407	2205	1384
1820	1404	2220	1374
1835	1403	2235	1364
1850	1398	2250	1355
1905	1393	2305	1345
1920	1385	2320	1465*
1935	1378	2335	1460
1950	1367	2350	1451
2005	1352	0005	1444
2020	1339	0020	1433
2035	1453*	0035	1425
2050	1438	0050	1416
2105	1428	0105	1407
		0125	1394

\* Pressure was raised at 2025 and 2315 hours to make up pressure loss due to ambient temperature change.

Pipe was above ground & no leaks found during test. Features: 4082-4088 even, 4106, 4108, 4123-4133 odd, 4142-4152 even, 4160-4170 even, 4184, 4202-4206 even

Dead weight operators Greg Ramirez & Grant

MAOP04126723.tif